



October 2010 Progress Report on the Deconstruction of 130 Liberty Street

Deconstruction Status

As of November 3, 2010, contractor Bovis Lend Lease has removed the 27th through the 6th floors. Bovis Lend Lease is currently standing on the 4th floor concrete slab, where they have begun removing the 5th floor beams. Approximately one third 5th floor concrete slab has been removed.

The mobile crane placed on Washington Street just north of Albany Street on September 27, 2010, was used to remove a steel truss in the southwest corner of the building. It was also used to remove other steel members within its reach. The mobile crane was removed on October 7, 2010. The hoist was taken out of service on October 12, 2010 and the tower crane was lowered by four sections on October 25, 2010. Bovis Lend Lease continues to crush concrete and place it in the basement as backfill.