

Grantee: Empire State Development Corporation (NYS)

Grant: B-02-DW-36-0001

January 1, 2020 thru March 31, 2020 Performance

Grant Number: B-02-DW-36-0001	Obligation Date: 06/07/2002	Award Date:
Grantee Name: Empire State Development	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$2,000,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$2,000,000,000.00	Estimated PI/RL Funds: \$12,142.44	
Total Budget: \$2,000,012,142.44		

Disasters:

Declaration Number

FEMA-1391-NY

Narratives

Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 8-member Board of Directors (Formerly 16 - member), half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The centerpiece of LMDCs efforts is the creation of a permanent memorial honoring those lost, while affirming the democratic values that came under attack on September 11. The United States Department of Housing and Urban Development appropriated \$2 billion to fund the Lower Manhattan Development Corporations initiatives.

Recovery Needs:

The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,917,666,215.68
Total Budget	\$0.00	\$1,999,999,999.97
Total Obligated	\$0.00	\$1,999,999,999.97
Total Funds Drawdown	\$9,947,572.47	\$1,920,972,170.79
Program Funds Drawdown	\$9,947,572.47	\$1,920,960,028.35
Program Income Drawdown	\$0.00	\$12,142.44
Program Income Received	\$0.00	\$12,142.44
Total Funds Expended	\$0.00	\$1,823,481,877.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$118,876,257.00



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		2.05%
Overall Benefit Percentage (Actual)		1.68%
Minimum Non-Federal Match	\$0.00	\$118,876,257.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$0.00	\$102,582,355.61
Limit on Admin	\$0.00	\$73,253,156.14
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00



Overall Progress Narrative:

Narratives for the 1st qtr 2020 submitted

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Business Recovery Program	\$0.00	\$218,728,643.42	\$218,728,643.42
0006, Job Creation & Attraction Program	\$9,027,781.67	\$143,000,000.00	\$115,573,070.00
0007, Small Firm Attraction & Retention	\$0.00	\$27,625,391.07	\$27,625,391.07
0101, Residential Grant Program	\$0.00	\$236,057,064.12	\$236,057,064.12
0102, Employment Training Assistance	\$0.00	\$337,771.00	\$337,771.00
0103, Interim Memorial	\$0.00	\$309,969.00	\$309,969.00
0121, Columbus Park Pavillion	\$0.00	\$767,406.31	\$767,406.31
0122, History & Heritage Marketing	\$0.00	\$4,612,619.00	\$4,612,619.00
0141, Downtown Alliance Streetscape	\$0.00	\$4,000,000.00	\$4,000,000.00
0142, NYSE Security Improvements	\$0.00	\$24,891,702.66	\$24,891,702.66
0143, Parks+&+Open+Spaces	\$0.00	\$34,489,168.25	\$34,386,655.75
0144, Hudson River Park Improvement	\$0.00	\$72,600,000.00	\$72,600,000.00
0146, West Street Pedestrian Connection	\$0.00	\$22,361,533.23	\$22,361,533.23
0147, BRIDGE	\$791,337.72	\$13,141,598.40	\$8,664,698.06
0148, LM Communication Outreach	\$0.00	\$1,000,000.00	\$1,000,000.00
0149, Pace Green Roof Design	\$0.00	\$0.00	\$0.00
0151, Chinatown Tourism Marketing	\$0.00	\$1,160,000.00	\$1,160,000.00
0152, Lower Manhattan Info	\$0.00	\$2,548,555.98	\$2,548,555.98
0171, WTC Site	\$19,602.37	\$659,578,783.00	\$658,119,491.90
0172, Lower Manhattan Tourism Programs	\$0.00	\$3,950,000.00	\$3,950,000.00
0240, East River Waterfront	\$6,190.00	\$168,000,000.00	\$149,086,395.29
0241, Lower Manhattan Street Management	\$0.00	\$8,957,942.22	\$8,957,942.22
0243, East Side K-8 School	\$0.00	\$23,000,000.00	\$23,000,000.00
0244, Fitterman Hall	\$0.00	\$15,000,000.00	\$15,000,000.00
0245, Chinatown Projects	\$0.00	\$7,000,000.00	\$6,207,162.90
0246, Lower Manhattan Business Expansion	\$0.00	\$2,670,000.00	\$2,670,000.00
0600, Lower Manhattan Housing	\$0.00	\$54,000,000.00	\$45,758,593.80
0708, Lower Manhattan Public Service Programs	\$0.00	\$7,857,921.13	\$7,857,921.13
0901, Planning & Administration	\$0.00	\$99,565,841.51	\$98,972,422.85
1101, Community & Cultural Enhancements	\$74,865.58	\$82,982,343.60	\$79,181,763.90
1102, Drawing Center	\$0.00	\$2,000,000.00	\$2,000,000.00
1200, Fulton Corridor	\$0.00	\$29,342,328.18	\$29,342,328.18
1301, Economic Development	\$0.00	\$6,928,417.90	\$5,204,050.52
1302, Transportation Improvements	\$27,795.13	\$15,835,000.00	\$7,026,876.06
1343, Education - Other	\$0.00	\$3,000,000.00	\$3,000,000.00
7744, Hudson River Park	\$0.00	\$2,700,000.00	\$0.00



Activities

Project # / 0006 / Job Creation & Attraction Program

Grantee Activity Number: JCRP-7720

Activity Title: Job Creation and Retention Program

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

0006

Projected Start Date:

11/22/2002

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Job Creation & Attraction Program

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation (ESD)

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$140,000,000.00
Total Budget	\$0.00	\$140,000,000.00
Total Obligated	\$0.00	\$143,000,000.00
Total Funds Drawdown	\$9,027,781.67	\$115,573,070.00
Program Funds Drawdown	\$9,027,781.67	\$115,573,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$106,560,601.14
Empire State Development Corporation (ESD)	\$0.00	\$106,560,601.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

WTC JOB CREATION AND RETENTION PROGRAM --- The WTC Job Creation and Retention Program (JCRP) offers grants to assist firms with 200 or more employees that were displaced from their workspace for at least one month after 9/11, as well as other affected firms, and firms willing to create new jobs in the downtown area. JCRP is managed by ESD in cooperation with NYC EDC in accordance with a Final Action Plan and an Amended Action Plan accepted and approved by HUD. Assisted companies are required to maintain jobs in New York City for a minimum of ten years. Decisions as to whether to provide assistance and how much to offer are evaluated on an individual case basis based upon an assessment of the economic value of the project to New York City, risk, location, and size of workforce. In addition, there is assistance for projects for the adaptive reuse of available space to meet the needs of firms with specialized requirements in industries offering substantial job creation potential to the area on or south of Canal Street.

Empire State Development (ESD) has been drawing on LMDC's \$143 million sub-allocation since August 2003.

TOTAL COST OF PROGRAM. ESDs Action Plans allocate \$175 million to WTC JCRP. This \$143 million was allocated to the program by LMDC through Partial Action Plan 2 (this was subsequently reduced by \$7 million), bringing the total program fund to \$318 million.



Location Description:

On or South of Canal Street

Activity Progress Narrative:

Since the program's inception over 66,000 Lower Manhattan jobs have been retained or created (including over 11,400 attracted and created jobs). To date, over \$258,000,000 in JCRP grant funds including nearly \$116,000,000 from this LMDC grant activity have been paid. Since December 31, 2015, ESD and the New York City Economic Development Corporation stopped accepting requests for new JCRP grants in accordance with the program offer deadline that had been in place. During quarter 1 2020, Group M received a grant of \$15,000,000. Approximately \$9,000,000 was drawn from this LMDC grant activity. Subsequent scheduled JCRP disbursements to grantees will be fully funded by LMDC. HUD has approved the reallocation of \$3,000,000.00 of uncommitted and available JCRP funds to Parks and Open Spaces activity in the Final Action Plan and both budgets now reflect this reallocation. The new JCRP budget is now \$140,000,000.000.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		142/94	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	152931/28078	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2240/0	6064/0	30313/0	27.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0103 / Interim Memorial

Grantee Activity Number:	IM-0103
Activity Title:	IM-0103

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
0103

Projected Start Date:
02/01/2002

Benefit Type:
Area ()

Activity Status:
Completed

Project Title:
Interim Memorial

Projected End Date:
06/30/2005

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City Department of Design and

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$309,969.00
Total Budget	\$0.00	\$309,969.00
Total Obligated	\$0.00	\$309,969.00
Total Funds Drawdown	\$0.00	\$309,969.00
Program Funds Drawdown	\$0.00	\$309,969.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$309,969.00
New York City Department of Design and	\$0.00	\$309,969.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

INTERIM MEMORIAL --- The Lower Manhattan Development Corporation will provide funding for the design and installation of the interim memorial for victims of the September 11th World Trade Center tragedy and the 1993 World Trade Center bombing. This use of funds benefits the health and welfare of all of the communities affected by the September 11th tragedy and the nation by providing a place where these communities can come together to remember and commemorate the victims of the attacks during this period of recovery and rebuilding. The memorial is located in a section of historic Battery Park known as Eisenhower Mall, near Bowling Green and adjacent to Hope Garden. The centerpiece of the memorial is "The Sphere for Plaza Fountain," a monument to fostering world peace that sat atop a granite fountain in the center of the 5-acre World Trade Center Plaza. The Sphere is framed on either side by a row of trees and park benches. The LMDC Board and staff worked closely with representatives of victims' families, area residents, and city and state officials to design the plan for the interim memorial and to identify an appropriate site. A team consisting of LMDC, city and state planners, engineers, and architects designed and prepared the site and installed the interim memorial. Extensive preparation of the site was necessary to support The Sphere. Preparation of the site included landscaping, the installation of decorative stones, and the construction of structural supports to hold The Sphere in place. The Parks Department estimates that approximately 300 visitors per day visit the Memorial. The projected end date encompasses anticipated programmatic or financial activity that may occur. --AMENDMENT TO ACTIVITY -- LMDC's commitment to this project has been fulfilled and in September 2006 the agency amended PAP 1 to reduce funding by \$35,000 to cover actual program expenditures.

Location Description:

The Interim Memorial is installed in a section of historic Battery Park known as Eisenhower Mall, near Bowling Green and adjacent to Hope Garden.

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / 0141 / Downtown Alliance Streetscape

Grantee Activity Number: StrSc-7741

Activity Title: StrSc-7741

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0141

Projected Start Date:

08/06/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Downtown Alliance Streetscape

Projected End Date:

12/31/2004

Completed Activity Actual End Date:

Responsible Organization:

Alliance for Downtown New York

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2020

N/A

To Date

\$4,000,000.00

Total Budget

\$0.00

\$4,000,000.00

Total Obligated

\$0.00

\$4,000,000.00

Total Funds Drawdown

\$0.00

\$4,000,000.00

Program Funds Drawdown

\$0.00

\$4,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$4,000,000.00

Alliance for Downtown New York

\$0.00

\$4,000,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00



Activity Description:

SHORT-TERM CAPITAL PROJECTS - DOWNTOWN ALLIANCE STREETScape PROGRAM --- The short-term capital projects were selected through a consultation process involving participants from community groups, local businesses, and city and state government to revitalize the Lower Manhattan community as well as facilitate economic development after the attacks of September 11th. Manhattan Community Board 1 contributed insight into residents' needs for the area at meetings and through written correspondence. Input was solicited and received from organizations such as the Alliance for Downtown New York, the Real Estate Board of New York, the Association for a Better New York, the Partnership for New York City, Wall Street Rising, and the American Institute of Architects. Major area firms and property owners were also consulted to determine specific needs and ways to facilitate and sustain economic growth. The City of New York Mayor's Office compiled input from a number of sources and a range of constituencies, determining areas of overlap and greatest need. The Short-Term Capital Projects were first announced by Governor George Pataki on April 24, 2003. As LMDC selects projects for funding to revitalize Lower Manhattan, support from the public is considered. Representing many businesses in New York City, the Partnership for New York City has commented on the need to improve pedestrian and vehicular access, the need for transformation of areas with the appearance of a "war zone" into a secure but pleasant place, and the provision of amenities to improve street life and the neighborhood for workers, residents, and visitors. The short-term capital projects will provide immediate relief to Lower Manhattan residents, businesses, workers, students, and visitors by improving accessibility in and around Lower Manhattan and enhancing the quality-of-life in Lower Manhattan, making this a more attractive place to live, work, and visit. These projects can be completed in the short-term, many within six months to one year, providing tangible improvements to life in Lower Manhattan and helping to retain and attract businesses and residents while work to realize the long-term vision moves forward. The short-term capital projects selected must meet some or all of the following criteria: 1. Consistent with HUD eligibility criteria 2. Enhance the quality-of-life in Lower Manhattan in the near-term for residents, businesses, workers, students, and/or visitors; 3. Provide or enhance open space in Lower Manhattan; 4. Leverage additional private or public funds for completion of the full scope of the capital project; and 5. Funds will be used for capital or core costs, not operational costs. All projects must be short-term in that they must be able to be completed within one year. Exceptions will be allowed for projects that show substantial and significant progress and meet some or all of the criteria above within one year. --- Downtown Alliance Streetscape Program --- Following the recovery efforts and round-the-clock clean-up at the World Trade Center site since September 11, 2001, there has been a need to enhance the streetscape neighboring the World Trade Center Site. The Alliance for Downtown New York has developed a short term action plan, based on its previously completed Streetscape Study to improve safety, add signage, and increase navigability along lower Broadway. The project area consists of both sides of Broadway, from Battery Park to City Hall Park. The project area is divided into three segments: Battery Place to Exchange Place, Exchange Place to Liberty Street, and Liberty Street to Barclay Street. This project anticipates the completion of the Downtown Alliance Streetscape Plan. Elements of the Streetscape Plan include sidewalk inserts, sidewalks with specially tinted concrete, and 12" granite curbs with street names and markers of historic Broadway events; new custom lighting designed to improve overall illumination; new benches, bollards, and waste receptacles; and specially-designed signage to facilitate way-finding and identification of significant sites. The enhancement of the safety and user-friendliness of Broadway will make Lower Manhattan a more attractive and welcoming place for businesses and visitors alike, and will assist the revitalization efforts of the area. This project will benefit businesses, workers, residents, and visitors in Lower Manhattan. The estimated cost included in this partial action plan for this project is up to \$4,000,000.00. The total project cost is approximately \$19,500,000.00. Other resources are expected to be available for this project to address the needs outlined in this plan. These other expected resources from private and non-Federal public sources may include, but are not limited to, \$15,500,000 in funds from the Alliance for Downtown New York and other sources.

Location Description:

The project area consists of both sides of Broadway, from Battery Park to City Hall Park. The project area is divided into three segments: Battery Place to Exchange Place, Exchange Place to Liberty Street, and Liberty Street to Barclay Street.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$15,500,000.00
Total Other Funding Sources	\$0.00

Project # / 0142 / NYSE Security Improvements

Grantee Activity Number:	NYSE-7742
Activity Title:	NYSE Area Security Improvements

<p>Activity Category: Rehabilitation/reconstruction of a public improvement</p> <p>Project Number: 0142</p> <p>Projected Start Date: 08/06/2003</p> <p>Benefit Type: Area ()</p> <p>National Objective: Urgent Need</p>	<p>Activity Status: Completed</p> <p>Project Title: NYSE Security Improvements</p> <p>Projected End Date: 03/08/2018</p> <p>Completed Activity Actual End Date:</p> <p>Responsible Organization: New York City Economic Development Corporation</p>
---	--

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$24,891,702.66
Total Budget	\$0.00	\$24,891,702.66
Total Obligated	\$0.00	\$24,891,702.66
Total Funds Drawdown	\$0.00	\$24,891,702.66
Program Funds Drawdown	\$0.00	\$24,891,702.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,693,649.14
New York City Economic Development Corporation	\$0.00	\$24,693,649.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROGRAM DESCRIPTION: In April 2010, the LMDC Board authorized an amendment to Partial Action Plan 4 to add \$95,000. The authorization brought the total amount of funding allocated to the New York Stock Exchange Security and Streetscape program to \$25,255,000, of which \$160,000 is for costs associated with environmental review and \$25,095,000 is to plan and oversee the construction of the Program. The amendment to Partial Action Plan 4 was approved by HUD on August 5, 2010. The Program includes the



installation of security barriers and guard facilities; the repaving of the Broadway intersections at Wall Street and Exchange Place; the installation of Eurocobble along Broad Street between Wall Street and Exchange Place; and the placement of NoGo bollards. Phase One of the project also includes the installation of a set of turntables at the intersection of Broad and Beaver Streets and the addition of new and more attractive street furniture to facilitate pedestrian circulation and enjoyment of the Financial District. Phase Two of the project continues with the critical improvements begun in Phase One and focuses on the next step of improving the public realm. The improvements support and enhance the Financial District as a competitive location for businesses and residents. Phase Two improvement include a second set of turntables at the intersection of Wall and William Streets to replace the existing clamshell devices, expanded use of EuroCobble along Wall Street between New and Willam Streets and along Broad between Wall and Beaver Streets, the introduction of interpretive historical elements along Wall and Broad Streets, plaques and markers explaining the relevance of the historical interpretive elements, and a raised pedestrian zone at the corner of Exchange Place and Broad Street. Phase I and Phase II were substantially completed in the fourth quarter of 2009. The City of New York is planning the installation of two interpretative bollards in the area as part of this project.

PROGRAM OBJECTIVE: The objective of the New York Stock Exchange Area Security and Streetscape Program is to provide the utmost security for the Stock Exchange area, and to ensure that the environment is aesthetically conducive for the people that work and live in the Financial District. Securing the area has long been a priority for New York City and New York State. The proposed improvements will serve to make the Financial District a competitive location for businesses and an attractive place for residents.

PROPOSED BENEFICIARIES: This project would benefit residents, workers, businesses, not-for profits, and visitors to Lower Manhattan. This project would also serve to benefit the many visitors to the area by providing for aesthetic improvements to the public realm. The number of persons benefiting annually is based on a 2006 economic analysis report produced by The Louis Berger Group, which determined that there were approximately 39,451 residents in the New York Stock Exchange Area, 104,850 workers in the Area, and 2 million visitors annually to the Area.

SELECTION OF BENEFICIARIES: The Stock Exchange Area, much like the rest of Lower Manhattan is a neighborhood in flux, these improvements to the security and aesthetics of the streets will allow for a healthier growth and greater quality of life for both residents and employees of the areas businesses.

Location Description:

PROJECT AREA-- The project area for the New York Stock Exchange project is generally bounded by Broadway to the west, Pine Street to the north, William Street to the east, and Beaver Street to the south.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / 0143 / Parks+&+Open+Spaces

Grantee Activity Number: Parks-7743

Activity Title: Parks-7743

Activitiy Category:

Activity Status:



Rehabilitation/reconstruction of public facilities

Under Way

Project Number:

0143

Project Title:

Parks+&+Open+Spaces

Projected Start Date:

08/06/2003

Projected End Date:

12/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City Department of Parks and Recreation

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2020

N/A

To Date

\$37,489,168.25

Total Budget

\$0.00

\$37,489,168.25

Total Obligated

\$0.00

\$34,489,168.25

Total Funds Drawdown

\$0.00

\$34,386,655.75

Program Funds Drawdown

\$0.00

\$34,386,655.75

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$34,254,121.83

New York City Department of Parks and Recreation

\$0.00

\$34,254,121.83

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$49,981,689 for the Neighborhood Parks And Open Spaces program in Lower Manhattan. The first phase of the Open Spaces program began in 2003 and includes improvements at Wall Street Triangle, Coenties Slip, Old Slip, Washington Market Park, Tribeca Park, Battery Park Bosque, Drumgoole Plaza, Brooklyn Bridge Plaza, Columbus Park, Sara D. Roosevelt Park, Bowling Green, Al Smith Playground, and the East River Park ball fields. New Parks and Significant Enhancements - Wall Street Triangle has been significantly greened with planting beds, flowering trees, and an expanded sidewalk. The Coenties Slip project created a permanent public space from an unused roadbed. The Battery Bosque is a newly designed portion of an existing park that now includes an ornamental garden, evening lighting, and a fountain. The Bosque complements other improvements in Battery Park such as the renovation of historic Castle Clinton. The Brooklyn Bridge Plaza and Drumgoole Plaza projects removed parking spaces and replaced traffic barriers to expand and improve the public space. Major Rehabilitations - The Central Lawn of Washington Market Park, a major destination in a heavily residential neighborhood, was reconstructed with new turf and an irrigation system. Bowling Green, America's first park was completely refurbished. Portions of Columbus Park have been reconstructed and new amenities in this heavily used Chinatown park include benches, game and picnic tables, drinking fountains, and lighting. The East River Park project reconstructed ball fields. --The second phase of parks capital improvements began in 2006 and include: Washington Market Park Comfort Station, Collect Pond Park, Sara D. Roosevelt Phase 2, Allen and Pike Street Malls, James Madison Park, Battery Park, and Canal Varick Lighthouse Park. PROJECT SUPPORT AND OUTREACH: Community Board 1 contributed insight into residents' needs for the area at meetings and through written correspondence. Input was solicited and received from organizations such as the Alliance for Downtown New York, the Real Estate Board of New York, and the Association for a Better New York, the Partnership for New York City, Wall Street Rising, and the American Institute of Architects. Major area firms and property owners were also consulted to determine specific needs and ways to facilitate and sustain economic growth. The City of New York Mayor's Office compiled input from a



number of sources and a range of constituencies, determining areas of overlap and greatest need. PROPOSED BENEFICIARIES: The creation of open spaces and neighborhood parks will provide public facilities that add to the quality of life for all communities in lower Manhattan and draw residents and visitors to the area, which will also contribute to the rehabilitation of Lower Manhattan. These projects will provide immediate relief to Lower Manhattan residents, businesses, workers, students, and visitors by improving accessibility in and around Lower Manhattan and enhancing the quality-of-life in Lower Manhattan, making this a more attractive place to live, work, and visit. Community Board 1 and 3 comprise the proposed Lower Manhattan project area. Community Board 1 has the highest population growth rate of the city's 59 community boards, with increases of 100%, 59%, and 35%, over the last three decades respectively. According to the 2000 Census, the population is 34,420 residents, with over 6,791 families. A dire need for additional parks has repeatedly been identified by Community Board 1 in its annual Statement of Needs, particularly on the district's east side where virtually no park space is available. In addition to its growing residential population, the area hosts hundreds of thousands of tourists annually, making improved public spaces essential to the sustainability of the area. In contrast, further east, Community Board 3 consists of predominantly low- and moderate-income households and has the third lowest median income in Manhattan. Community Board 3 has a long tradition of ethnic, economic, and cultural diversity and with a population of 164,407 according to the 2000 Census is one of the City's most densely populated areas. The need for additional parkland and the rehabilitation of existing parks has been identified as a high priority of the Community Board. Enhanced parks and new green spaces across the residential communities throughout Lower Manhattan will serve as a catalyst for the redevelopment of Lower Manhattan by providing public facilities for local workers, a draw for businesses, and an improvement in the quality of life for downtown's growing residential population. They will also provide a significant destination for visitors by capitalizing on downtown's magnificent waterfront setting, unique architectural character, and important historical context.

Location Description:

Wall Street Triangle- Wall Street, Pearl and Water streets; Coenties Slip- Coenties Slip, Pearl and Water streets; Tribeca Park- Beach Street, 6th Ave, and Ericsson Place; East River Park Ballfields- Montgomery-Houston Street and FDR drive; Drumgoole Plaza- Frankfort and Gold Streets; Brooklyn Bridge Plaza- Avenue of the Finest, Frankfort St, and Park Row. Improvement will be made up to Chatham Square; Sara D. Roosevelt Park- Forsyth, Canal, Chrystie, and E. Houston; Bowling Green- Broadway and Whitehall Street; Al Smith Playground- Catherine, Madison, to Oliver Street; Washington Market Park- Greenwich and Chambers Streets; Old Slip- Old Slip, Water, and FDR; Louise Nevelson Plaza - Maiden Lane, Liberty St, William St. PHASE 2: Lower Manhattan, bounded by West Street to the west, the East River to the east, and generally between the Brooklyn and Manhattan Bridges. The Allen and Pike Street Malls extend from the East River, up along Pike Street to Canal Street, where they become the Allen Street Malls and extend northward to Houston Street.

Activity Progress Narrative:

During the past quarter, HUD approved the reallocation of \$3,000,000.00 of uncommitted and available JCRP funds from Partial Action Plan 2 to this Parks and Open Spaces activity and both budgets now reflect this reallocation. The new Parks and Open Spaces activity budget within the Final Action Plan is \$3,235,045.42. Funds are now available to cover costs associated with the Battery PlayScape project, which is primarily funded through a Settlement Funds allocation in Partial Action Plan S-2, as well as remaining parks and open spaces in the LMDC portfolio. During the quarter, no funds were spent from this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	98/14
# of Non-business	0	176807/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / 0144 / Hudson River Park Improvement**Grantee Activity Number:** HRPT-7744**Activity Title:** HRPT-7744**Activity Category:**

Rehabilitation/reconstruction of public facilities

Activity Status:

Completed

Project Number:

0144

Project Title:

Hudson River Park Improvement

Projected Start Date:

08/06/2003

Projected End Date:

12/31/2011

Benefit Type:

Area ()

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

Hudson River Park Trust

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$72,600,000.00
Total Budget	\$0.00	\$72,600,000.00
Total Obligated	\$0.00	\$72,600,000.00
Total Funds Drawdown	\$0.00	\$72,600,000.00
Program Funds Drawdown	\$0.00	\$72,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$72,599,999.99
Hudson River Park Trust	\$0.00	\$72,599,999.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$72,600,000 for Hudson River Park Improvements. The Hudson River Park Trust (HRPT) was created in 1998 to design, build, and operate a five-mile stretch of self-sufficient waterfront public park along the Hudson River. Hudson River Park has over 5 million users annually. The Park consists of seven segments. Segments 1, 2, and 3 include the Lower Manhattan communities of Battery Park City and Tribeca, both of which were severely impacted by the September 11th attacks on the World Trade Center. The Park is also easily accessible to the other substantial residential communities along the west side of Lower Manhattan. The LMDC's assistance to the Hudson River Park Trust will help make possible the construction of public recreational facilities that will improve the quality of life in Lower Manhattan, making it a more desirable place to live, which will not only help retain existing residents, but attract more residents and visitors to the area. LMDC funds are supporting the construction of Segment 3, which runs from Chambers



Street to West Houston Street. Within this area would be two public recreational piers (Piers 25 and 26), an ecological pier, and an adjacent upland park. The Segment 3 design emphasizes the environment, active recreation, community uses, and small boating opportunities. It also focuses on the Hudson River itself through the inclusion of a planned estuarium, an educational and research center devoted to the Hudson River. The public facilities to be created would include habitat planting areas, a boathouse, a restaurant, a children's playground, volleyball courts, basketball courts, an open lawn, boat docking, mini golf, an informal athletic field, and a skate park. The proposed activities would be linked by beautiful pathways and planted areas and a river-side pedestrian esplanade. This project has gained widespread support from the Lower Manhattan community, including residents, workers, and a wide variety of civic and community organizations

PROJECT SUPPORT: The LMDC has heard from numerous groups supporting the Hudson River Park improvements. The Friends of Hudson River Park state that the section between Houston and Chambers Streets will be an extraordinary recreational resource for Downtown residents. Improvements to the park will enhance the quality of this public facility by adding recreational opportunities and the park will serve as a major attraction in Lower Manhattan. Other comments expressing support have been received from Community Board 1, Senator Schumer, Friends of Hudson River Park, Brooklyn Bridge Park Coalition, Historic Districts Council, New York City, Audubon Society, State Senator Thomas K. Duane, Hudson Park Trust Council, the New York Building Congress, Congressman Jerrold Nadler, and others from the public and private sector.

PROPOSED BENEFICIARIES: This project will benefit workers, residents, and visitors in Lower Manhattan. Also, the creation of open spaces and neighborhood parks will provide public facilities that add to the quality of life for all communities in lower Manhattan and draw residents and visitors to the area, which will also contribute to the rehabilitation of Lower Manhattan.

PROGRAM OBJECTIVES: The objective of this activity is to enhance the ability of residents, workers and Lower Manhattan visitors to enjoy the Hudson River, a great natural resource. They would protect the Hudson River, including its role as an aquatic habitat; increase the quality of life in the adjoining communities; help alleviate the blighted, unhealthy, unsanitary, and dangerous conditions that characterize much of the area; and stimulate tourism and economic activity. Additionally, the development of Segment 3 of the Hudson River Park would encourage, promote, and expand public access to the Hudson River, promote water-based recreation, and enhance natural, cultural, and historic aspects of the Hudson River. Although only portions of the overall Hudson River Park have been completed, it already attracts an estimated 17 million visitors each year in recreational users alone. It is also estimated that during the busy summer months, the park is visited by nearly 900,000 people each month. Hudson River Park has served as a location for free concerts, dances, movies, and other educational opportunities. Additionally, the bikeway located adjacent to Hudson River Park and maintained by HRPT has become the most heavily trafficked bikeway in the United States.

ALLOCATIONS IN PARTIAL ACTION PLAN: The estimated cost included in this Partial Action Plan 4 for this project is up to \$2,600,000.00. On February 28, 2006, HUD approved Partial Action Plan 10, which allocated up to \$70 million for the completion of Hudson River Park Segment 3 in Tribeca.

Location Description:

Hudson River Park Improvements between West Houston and Spring Streets; and Hudson River Park-Segment 3, which runs along the Hudson River from Chambers Street to West Houston Street in Lower Manhattan.

Activity Progress Narrative:

During the first quarter of 2020 Hudson River Park Trust (HRPT) continued to work on the construction phase of the Pier 26 Project. Work on the in-water construction components (pile driving) and pre-fabricated panels in support of Pier 26 Ecological Platform and Waterfront Structures is complete. Upland construction work continues to progress on schedule. Construction activities performed this past quarter include concrete work, continuation of wood decking installation, installation of expanded shale aggregate, installation of trees and soil, and continuation of site furnishing fabrication.

No reimbursement requests were paid from this grant activity this past quarter. However approximately \$3,400,000 in reimbursement requests were paid by the City of New York and \$1,400,000 by Citigroup, the two other funding agencies on the project. This project is progressing on or close to schedule despite minor construction pauses caused by the Pandemic. Construction has resumed as this project was deemed essential by the State. Funding for this project is also provided in our other grant via Activity SF 0500 HRPT.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	4/3
# of Non-business	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$12,000,000.00
Total Other Funding Sources	\$0.00

Project # / 0146 / West Street Pedestrian Connection

Grantee Activity Number: West-7746
Activity Title: West-7746

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0146

Projected Start Date:

08/06/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

West Street Pedestrian Connection

Projected End Date:

03/08/2018

Completed Activity Actual End Date:

Responsible Organization:

New York State Department of Transportation; Port

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$22,361,533.23
Total Budget	\$0.00	\$22,361,533.23
Total Obligated	\$0.00	\$22,361,533.23
Total Funds Drawdown	\$0.00	\$22,361,533.23
Program Funds Drawdown	\$0.00	\$22,361,533.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,361,532.23
New York State Department of Transportation; Port	\$0.00	\$22,361,532.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:



--WEST STREET PEDESTRIAN CONNECTIONS—This project constructed a temporary pedestrian bridge near the intersection Of Vesey and West Streets and provide enhancements to the current bridge and walkway at Liberty Street. This improvement fostered safe pedestrian flows across West Street, as well as handled the expected high volumes of pedestrians that use this crossing daily since PATH service was restored in December of 2003. The former North Bridge, which connected the World Trade Center site to the World Financial Center, was entirely destroyed by the terrorist attacks on September 11, 2001. This bridge was a major connection between the World Trade Center PATH Terminal (which served an estimated 67,000 in-bound PATH riders daily before it was destroyed on September 11, 2001) and the heavily utilized offices at the World Financial Center. During peak hours, 6,000 people per hour utilized the pedestrian bridge prior to September 11th. Since the attacks, the number of pedestrians crossing West Street at the Vesey Street intersection has steadily recovered from levels immediately after the attacks, and it is expected that as the area around the World Trade Center continues its recovery, these numbers will continue to rise. As PATH riders arrived at the World Trade Center and crossed West Street to reach the World Financial Center, a replacement for the destroyed bridge was needed in order to safely and efficiently serve the estimated 6,500 pedestrians that utilize the West Street-Vesey Street intersection hourly. This project benefited businesses, workers, residents, and visitors in Lower Manhattan. In 2010, an amendment to Partial Action Plan 4 expanded the scope of the West Street Pedestrian Connections project to include pedestrian management services in order to mitigate the impact of construction on and around West Street including World Trade Center construction.

--ALLOCATIONS IN PARTIAL ACTION PLAN--The estimated cost included in Partial Action Plan 4 is up to \$22,955,811.

Location Description:

Liberty Street at West Street and Vesey Street at West Street in Manhattan.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2365
# of Multifamily Units	0	0/15
# of Singlefamily Units	0	0/2350

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0147 / BRIDGE

Grantee Activity Number: LM-0147-BRIDGE
Activity Title: Grant I Bridge West Thames

Activity Category: Acquisition, construction, reconstruction of public facilities
Activity Status: Under Way

Project Number: 0147
Project Title: BRIDGE



Projected Start Date:

11/01/2016

Projected End Date:

12/31/2019

Benefit Type:

()

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

Battery Park City Authority

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$13,141,598.40
Total Budget	\$0.00	\$13,141,598.40
Total Obligated	\$0.00	\$13,141,598.40
Total Funds Drawdown	\$791,337.72	\$8,664,698.06
Program Funds Drawdown	\$791,337.72	\$8,664,698.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Battery Park City Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Pedestrian Bridge over West Street at West Thames Street--The new pedestrian bridge will create an alternate safe crossing of West Street and provide an improved connection between Battery Park City with its open spaces, recreational facilities, residences and commercial buildings and the rest of Lower Manhattan. The bridge will benefit Lower Manhattan residents, workers, and visitors as well as parents and children attending the new Public School 276 that has opened in Battery Park City a few blocks south of West Thames Street. The bridge is expected to be constructed in 2019.

Location Description:

The pedestrian bridge will span West Street in the vicinity of its intersection with West Thames Street. The eastern landing of the bridge will be to the north of the MTA-owned Brooklyn Battery Garage and the western landing will be in the vicinity of the Battery Park City Esplanade along West Street.

Activity Progress Narrative:

Construction of the West Thames Street Pedestrian Bridge is now complete and the new pedestrian walkway continues to be heavily utilized by the public. During the past quarter the contractor disassembled all temporary structures and completed demobilization from the project site. Approximately 108 temporary jobs were created during the implementation of this project. Unfortunately, several delays were encountered during the project resulting in project timeline extensions and additional project costs. Reimbursement requests are still under review and negotiations continue between the subcontractors, contractors, New York City Economic Development Corporation and LMDC regarding change orders and additional costs. In March, the LMDC Board authorized up to \$800,000 of additional funding to help cover agreed upon additional costs. Contract

amendments and possibly Partial Action Plan amendments may be required to make the agreed upon additional funding available.

LMDC and Battery Park City Authority have continued working with the City of New York to officially name the bridge the Robert R. Douglass Pedestrian Bridge in honor of long time lower Manhattan advocate and LMDC Board member who passed away in December 2016. Signage has also been worked on with all involved parties. A dedication is being planned for later this year. Approximately \$791,000 in reimbursement requests were paid this past quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	6/1
# of Linear feet of Public	0	0/380

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$20,000,000.00
Other Private Funds - various	\$7,500,000.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0171 / WTC Site

Grantee Activity Number:	0171-WTC-SHIP
Activity Title:	WTC SHIP

Activity Category:

Public services

Project Number:

0171

Projected Start Date:

07/13/2010

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

WTC Site

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

Responsible Organization:

LMDC and State of NY Museum



Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$2,100,000.00
Total Budget	\$0.00	\$2,100,000.00
Total Obligated	\$0.00	\$2,100,000.00
Total Funds Drawdown	\$19,602.37	\$640,708.90
Program Funds Drawdown	\$19,602.37	\$640,708.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$217,745.69
LMDC and State of NY Museum	\$0.00	\$126,816.08
Lower Manhattan Development Corporation	\$0.00	\$27,511.28
State of NY Museum	\$0.00	\$63,418.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In 2004, as part of LMDC's environmental obligations for the World Trade Center site, LMDC entered into an agreement regarding historic resources with the NYS Historic Preservation Office and the federal Advisory Council on Historic Preservation ("the Programmatic Agreement"). Under this agreement, if an historic resource is found during the site's reconstruction, state and federal officials need to be notified and a mitigation plan developed for the historic resource, subject to consultation with approximately 40 consulting parties identified in that agreement.

On July 13, 2010 archaeologists monitoring excavation of the WTC Site observed the curved timbers of the lower hull of what proved to be the stern of an 18th century ship. After the remnants were uncovered, LMDC assembled a team of ship experts and conservators to develop and execute a short-term mitigation plan so the ship could be removed from the site in a controlled manner before its condition was threatened by exposure to the elements. The effort included protecting, recording, excavating, disassembling, packaging, and removing the vessel's components and associated artifacts from the project site.

A year later remnants of the bow were discovered on the site. As a result of LMDC's efforts, remnants from both the bow and stern are currently in stable condition and are being stored at the Center for Maritime Archaeology and Conservation at Texas A&M University.

The NYS Historic Preservation Office has determined the ship is eligible for listing on the National Register of Historic Places. Only about a dozen colonial-era merchant ships have ever been professionally recorded nationwide. The WTC Ship is significant for its association with the rise in prominence of New York's port during the late 18th century, its association with the development of New York City's Hudson River shoreline, and for being an early example of a Hudson River Sloop.

After all the ship's materials were removed and analyzed, LMDC contacted institutions in the New York metropolitan area to determine their interest in displaying the WTC ship. The institution that expressed the greatest interest was the New York State Museum in Albany. The Museum intends to make the ship a centerpiece. The museum already displays a collection of materials from the World Trade Center and objects from the international response to the events of September 11, 2001.

LMDC has amended the Final Action Plan and Partial Action Plan 11 to re-allocate up to \$2,100,000 from the Community and Cultural Enhancement Funds to provide for the preservation, reconstruction, and display of the World Trade Center Ship. This work may include analysis, cleaning, stabilization, freeze drying, reconstruction, potential fabrication of missing parts, assembly of an exhibit, and preparation of interpretive materials. Because this phase of the work is expected to last as many as seven years, it is expected that LMDC would begin this work using its consultants and would later transfer ownership of the ship to the Museum and the Museum would complete the work through its Subrecipient agreement.

The proposed transfer of the ship to the Museum for public display, which constitutes the proposed mitigation

effort required by the 2004 agreement regarding historic resources preservation, is subject to consultation with the State Historic Preservation Office, the federal Advisory Council on Historic Preservation, and “consulting parties” which have been identified to consider World Trade Center historic issues. LMDC staff would consider the comments of the consulting parties before modifying or finalizing the mitigation plan, as appropriate.

This plan would constitute the full mitigation required by the April 22, 2004 Programmatic Agreement for the WTC Memorial and Redevelopment Plan and would not cause any significant adverse effects under the State Environmental Quality Review Act.

Location Description:

WTC, Texas A&M, and State of NY Museum (Albany, NY)

Activity Progress Narrative:

Texas A&M is engaged in Phase 1 of a three phase project associated with the conservation of the World Trade Center (WTC) Ship that was excavated at the WTC site. During the quarter, over \$19,000 was charged to this activity primarily for costs associated with the Texas A&M conservation work. Phase 1 is behind schedule due to a unforeseen problem involving the necessity to remove iron in the wood of the ship remnant. Texas A&M now expects the project to be completed in 2023. At LMDC’s request, Texas A&M has actively worked towards figuring out a path towards expediting the overall time of performance for the project. Ultimately, The State Museum of Albany (The Museum) is expected to showcase the WTC Ship once the remnant is stabilized and delivered to Albany. We hope to obtain a new expedited project schedule from Texas A&M in the near future and finalize the agreement with the Museum shortly thereafter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Non-business	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0240 / East River Waterfront

Grantee Activity Number:	ERA-0240
Activity Title:	East River Waterfront Access

Activity Category:
Rehabilitation/reconstruction of public facilities

Activity Status:
Under Way

Project Number:
0240

Project Title:
East River Waterfront

Projected Start Date:

Projected End Date:

12/01/2005

12/31/2021

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City Department of Planning, New York

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$9,420,000.00
Total Budget	\$0.00	\$9,420,000.00
Total Obligated	\$0.00	\$9,420,000.00
Total Funds Drawdown	\$0.00	\$3,808,543.91
Program Funds Drawdown	\$0.00	\$3,808,543.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,808,543.71
New York City Department of Planning, New York City	\$0.00	\$3,808,543.71
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROGRAM DESCRIPTION: LMDC originally allocated \$10,420,000 and later reduced the authorization to \$9,420,000 to the East River Waterfront Access Program. The goal of the project is to connect the East River Waterfront to its closest Lower Manhattan neighborhoods of South Street Seaport, Chinatown, the Lower East Side, and East River Park. The program is critical to improving public access to and utilization of the waterfront area. The project would improve the east-west connection to the Waterfront by enhancing the historic slips of Catherine, Peck, Montgomery and Rutgers that were once an integral part of the working waterfront and today function only as city streets and roadbeds. Once a place to berth ships for repairs and maintenance, the slips have been filled in and leave a wide corridor between City blocks. The East River Waterfront Access project will redesign Catherine Slip, Rutgers Slip, and Montgomery Slips as median open spaces with unifying elements such as seating, paving, and plantings. Peck Slips historic character will be reinforced by a new vibrant passive open space plaza with a similar planting vocabulary and punctuated by a water feature, recalling the days when the East River actually flowed into the slips. The project improves the existing conditions on these slips by providing multiple easy and attractive pedestrian access points from the waterfront to the interior of Lower Manhattan.

PROPOSED BENEFICIARIES: This project will benefit residents, workers, and visitors to Lower Manhattan with its enhanced open space. The neighborhoods directly adjacent to the project are the South Street Seaport, Chinatown and the Lower East Side, all of which would benefit from the project.

SCHEDULE: Activities related to this project began in 2006 and will continue through 2017.

ALLOCATIONS IN PARTIAL ACTION PLAN: In September 2005, \$10,420,000 was allocated in PAP 10 for this activity. In June 2009, the authorization was reduced by \$1M to \$9,420,000.

Location Description:

PROJECT AREA--The project proposes east-west access improvements and enhancements to existing open spaces at Peck Slip in the South Street Seaport area; Catherine Slip and Montgomery Slip in Chinatown and Rutgers Slip in Lower East Side. North-south access improvements are made south of East River Park to the upland portion of Pier 42.

Activity Progress Narrative:

Construction of Rutgers, Montgomery and Catherine Slips is complete leaving only the construction of Peck Slip as an open item within this activity. During the first quarter of 2020 the New York City Department of Parks and Recreation (NYCDPR) began the construction phase of the Peck Slip project. The contractor performed mobilization and site preparation activities including the installation of construction fence and dust netting



around the project site; installation of walkways for public transit with yodock barriers, along with the removal of old boulders, Citi-Bikes and planters. The contractor also performed excavation of the existing pavement, along with grading and compacting of the foundation material for new pavement. The archeological consultant monitored all excavation activity in accordance with the project Monitoring Plan.

The project is approximately 35% complete however NYCDPR informed LMDC that construction was suspended as of March 31, 2020 until further notice due to COVID-19 and Governors Executive Order to pause construction. The project was progressing on schedule up to that point. LMDC staff will monitor the impact of this construction pause closely. No reimbursement requests were paid or received this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	4	27/4
# of Non-business	2	12/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	EREP-0240
Activity Title:	East River Waterfront Esplanade and Piers

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
0240

Projected Start Date:
01/01/2006

Benefit Type:
Area ()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
East River Waterfront

Projected End Date:
12/31/2021

Completed Activity Actual End Date:

Responsible Organization:
New York City Economic Development Corporation.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$139,580,000.00
Total Budget	\$0.00	\$139,580,000.00
Total Obligated	\$0.00	\$139,580,000.00
Total Funds Drawdown	\$6,190.00	\$139,361,054.35
Program Funds Drawdown	\$6,190.00	\$139,361,054.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$122,098,259.03
New York City Economic Development Corporation.	\$0.00	\$122,098,259.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC has allocated \$169,580,000 for the East River Waterfront Esplanade and Piers Project. \$139,580,000 in Grant 1 and \$30,000,000 in Grant 2. The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers, the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site.) The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront. As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East River will be transformed into recreational spaces, where active water-related uses would be encouraged alongside passive recreational uses.



Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 36 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

Activity Progress Narrative:

During the first quarter of 2020 the New York City Economic Development Corporation (EDC) worked on the construction phase of the Package 4 (esplanade improvements from Catherine Slip to Pike Slip) segment and the design and pre-construction phase for the Brooklyn Bridge Esplanade (Peck Slip to Catherine Slip) segment of the East River Waterfront Esplanade & Piers Project. Construction activities on Package 4 performed this past quarter included installation of railings along the esplanade, asphalt pavement of the bike path and concrete pavement along the esplanade. Package 4 is approximately 85% complete. However, construction of Package 4 was suspended in late March until further notice due to COVID-19 and the Governor's Executive Order to pause nonessential construction. Package 4 was progressing on schedule up to that point. LMDC staff will monitor the impact of this construction pause closely. During the past quarter, the design contractor completed construction documents for the Brooklyn Bridge Esplanade segment. EDC and the construction manager are currently working on the procurement of trade subcontractors for this segment.

Just over \$6,000 was paid from this grant activity during this past quarter for legal costs related to the Brooklyn Bridge Esplanade segment of the project. Additional funding for this project is being provided through Activity LM 0300 EREP in Grant 2. Over \$521,000 in reimbursement requests was paid for Package 4 work and Brooklyn Bridge Esplanade design work during the first quarter of 2020.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/6
# of Non-business	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$30,000,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	EREP42 - 0240
Activity Title:	East River Waterfront Pier 42 & Connector

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
0240

Projected Start Date:
07/01/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
East River Waterfront

Projected End Date:
12/31/2021

Completed Activity Actual End Date:

Responsible Organization:
New York City - SBS / EDC

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$19,000,000.00
Total Budget	\$0.00	\$19,000,000.00
Total Obligated	\$0.00	\$19,000,000.00
Total Funds Drawdown	\$0.00	\$5,916,797.03
Program Funds Drawdown	\$0.00	\$5,916,797.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

\$28 million has been allocated for design and construction costs related to improvements of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north. This \$14 million allocation in Grant 1 is for design and construction including the planned demolition abatement of a shed to the South of the project area. There are two other allocations of \$2 million in Grant 2 for planning and design and \$7 million for improvements described below. The specific scope will be dependent on the outcome of the planning process funded by the \$2 million allocation. In general terms, this project will likely include improvements to the area such as landscaping to increase green open space, public access to the waterfront, improved views of the landscape and NYC harbor, water dependent public activities, expansion of the bike path and greenway, and a variety of park recreational activities.

Location Description:

The project proposes revitalization of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north.

Activity Progress Narrative:

New York City Economic Development Corporation (EDC) completed work on Phase 1A (the demolition and abatement of an abandoned shed). This phase is officially closed out. Planning and design of phase 1B is now complete and EDC has already started the procurement phase of the project. EDC also agreed to take on part of the scope of the adjacent East Side Coastal Resiliency (ESCR) project as it is now clear that there will be



significant overlap between the two projects and this is the most efficient way of completing the Pier 42 project. A construction manager was selected, EDC executed a contract amendment with the construction manager to add a portion of the Pier 42 ESCR project scope to their contract, and some early action construction work was ready to begin. Unfortunately, construction could not move forward due to the Governor's Executive Order stopping nonessential construction. LMDC staff will monitor the impact of this construction pause closely. Procurement of subcontractors is currently continuing. LMDC still awaits an amended final project schedule from EDC. No reimbursements were paid or received this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	7/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$9,000,000.00
Total Other Funding Sources	\$0.00

Project # / 0241 / Lower Manhattan Street Management

Grantee Activity Number:	LMSMP-0241
Activity Title:	Street Management Phase II

Activity Category:

Public services

Project Number:

0241

Projected Start Date:

01/01/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Lower Manhattan Street Management

Projected End Date:

03/08/2018

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Transportation



Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,773,635.04
Total Budget	\$0.00	\$4,773,635.04
Total Obligated	\$0.00	\$4,773,635.04
Total Funds Drawdown	\$0.00	\$4,773,635.04
Program Funds Drawdown	\$0.00	\$4,773,635.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,773,635.04
New York City Department of Transportation	\$0.00	\$4,773,635.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOWER MANHATTAN STREET MANAGAEMENT PROGRAM--LMDC has allocated up to \$4,800,000 for a Street Management Program. Lower Manhattan is home to a street system designed to serve the needs of the 17th Century, with narrow roadways and sidewalks and limited cross town access. This system must now serve the nation's third largest business district, a growing residential community, and the thousands of visitors to Lower Manhattan. With so many competing demands, the street system is overtaxed and must be analyzed as to how to best serve essential street users, such as pedestrians, transit, emergency vehicles and deliveries vital to businesses. To address these competing needs, a dynamic and innovative street management program has been identified, which will include traffic modeling, analysis of delivery options, parking and security design, real time data collection system. It will also develop a series of pilot programs to test various scenarios identified through intensive analysis in a previous phase.--PROGRAM OBJECTIVES--Enhancing Lower Manhattan's street management capability has been identified as a priority by members of the Lower Manhattan community. The objective of this funding would be to further analyze, identify, and implement solutions to the various street management and traffic flow issues impacting pedestrians, transit, emergency vehicles and deliveries vital to businesses. LMDC funds would be used for projects that include, but are not limited to the following: (1)Traffic Model and Construction Coordination: Enhance the existing traffic model to incorporate pedestrian movements; (2) Delivery Options, Parking and Security Design: Investigate opportunities to address Lower Manhattan security needs, develop plan for delivery operations, and investigate new curbside management strategies; (3) Real Time Data Collection System: Assess real time data to monitor traffic and address traffic concerns as they develop; and (4) Implementation of Pilot Programs: Develop pilot programs based on the street management framework to measure their effectiveness in addressing a targeted problem --FEDERAL AND OTHER RESOURCES--LMDC proposes to allocate up to \$4,800,000 for a Lower Manhattan Street Management Program.--TOTAL ESTIMATED COST--The total estimated cost for this activity is up to \$4,800,000.

Location Description:

PROJECT AREA--The Street Management Program would target the area south of Canal/Rutgers Streets, from Hudson River to East River.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	0/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/65592	0/91934	0/406383	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0245 / Chinatown Projects

Grantee Activity Number:	CTLDC-0245
Activity Title:	Chinatown Projects

Activity Category: Public services	Activity Status: Under Way
Project Number: 0245	Project Title: Chinatown Projects
Projected Start Date: 01/01/2006	Projected End Date: 12/31/2019
Benefit Type: Direct (Person)	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: Chinatown LDC and City of NY

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$0.00	\$7,000,000.00
Total Funds Drawdown	\$0.00	\$6,207,162.90
Program Funds Drawdown	\$0.00	\$6,207,162.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,887,693.23
Chinatown LDC and City of NY	\$0.00	\$5,887,693.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CHINATOWN PROJECTS--LMDC allocated up to \$7,000,000 to fund the Chinatown Partnership Local Development Corporation (LDC), The City of New York, and others who would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning. The creation of the Chinatown Partnership LDC a community-based, not-for-profit organization that has brought together major civic organizations, cultural institutions, and businesses in the community marks a significant milestone for the neighborhood. The Chinatown Partnership LDC was formed in 2004 as a result of the Rebuild Chinatown Initiative (RCI) a comprehensive community assessment and planning initiative that was conducted by Asian Americans for Equality (AAFE) to address the needs of Chinatown in the aftermath of September 11, 2001. Additionally, the City of New York expressed its support to LMDC for the creation of a comprehensive sanitation pilot program for Chinatown. A sanitation program would be funded initially through public investment, with the long-term goal of the community adopting and sustaining the initiative. LMDC proposes to allocate funds for the Chinatown Partnership LDC, in partnership with the September 11th Fund, as it has for the Explore Chinatown campaign over the past two years.--

CHINATOWN CLEAN STREETS PROGRAM--The Chinatown Partnership LDC, in conjunction with the New York City Department of Small Business Services (SBS), will implement and oversee a comprehensive, multi-year Clean Streets program. One of the issues consistently identified in post-September 11, 2001, studies and reports on Chinatown has been sanitation. Chinatown, because of its unique neighborhood characteristics including its dense population, many restaurants, and fresh food markets, requires a comprehensive Clean Streets program to address stated community concerns, including build-up of garbage, sidewalk cleanliness, and odor issues.-- The Clean Streets program will serve as a pilot, and will allow the community to see first-hand the benefits of this program. The community will have the option of taking over the program upon completion of public funding. The program will include manual and mechanical sweeping of the sidewalks, curbs and gutters, frequent removal of bagged litter from street corners, pressure cleaning of sidewalks, graffiti removal, and additional maintenance. The initiative will also provide for the necessary public outreach and community relations work to ensure that the community understands the benefits of the pilot program and begins to take ownership of the services over time. The program will not replace any existing services provided by the City's Department of Sanitation, nor will it affect any type of decrease in garbage service in the geographic area that the program will cover. The SBS has developed expertise in overseeing and implementing such programs throughout the City with Business Improvement Districts and LDCs, and will work jointly with the Chinatown Partnership LDC.--The Clean Streets program would receive initial funding through public investment for a number of years, with the objective of the community taking over the program, and possibly becoming an official Business Improvement District (BID), or similar program, under which the community sustains the level of service over time. The LMDC funded portion of the clean streets program ended in June 2011. The ongoing sanitation program in Chinatown will now be funded privately through an official BID which was signed into legislation in September 2011.

CHINATOWN SHORT-TERM PROJECTS AND LONG-TERM PLANNING--In addition to the Clean Streets program, the Chinatown Partnership LDC will spearhead many community enhancement projects and initiatives that emerged through the RCI recommendations, including short-term capital projects and long-term planning for additional projects to meet the community's needs over time. LMDC funding will also be allocated to Chinatown projects including, but not limited to, way finding, lighting improvements, time-of-day street closures, public outreach and marketing, and others, many of which will occur over a two year period beginning in 2006.

PROJECT OBJECTIVES--To date, no single organization in Chinatown has comprehensively tackled these types of short-term improvements and long-term planning. As mentioned above, Chinatown Partnership LDC would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning. The Chinatown Partnership LDC is composed of a diverse Board of Directors, which represents a wide variety of civic, business, and cultural interests in the neighborhood. The organization received start-up funds from the September 11th Fund, and was recently awarded a Red Cross grant. The Chinatown Partnership LDC is anticipated to assume oversight of the two year Explore Chinatown initiative, launched by the LMDC and the September 11th Fund, beginning next year. --The RCI process, which initially proposed the development of the Chinatown Partnership LDC, was spearheaded by AAFE, with the involvement of a broad-based Steering Committee comprised of Chinatown area stakeholders. Moreover, the community at large was consulted throughout the RCI process through numerous workshops and visioning sessions.

BENEFICIARIES--The proposed activities would benefit the thousands of Chinatown residents, as well as local restaurants, retailers, vendors, other businesses, and workers. This activity will also benefit the visitors to the Chinatown community.--

SCHEDULE--Activities related to the Chinatown Partnership LDC will begin in 2005 and continue through 2010.--

FEDERAL AND OTHER RESOURCES--LMDC proposes to allocate up to \$7,000,000 for the four-year budget for the Chinatown Partnership LDC, of which \$5,400,000 will be allocated to the Department of Small Business Services to implement, in conjunction with the LDC, the four-year Clean Streets program; \$1,600,000 will be allocated for short-term community development projects, marketing, and public outreach efforts that were originally be undertaken by the LDC but later assigned to The City Dept. Of Transportation and other organizations. The remainder of the LDC budget, not including the Clean Streets Initiative, will be funded jointly by the September 11th Fund, LDC Board contributions, and other fundraising efforts.

TOTAL ESTIMATED COST--The total project cost for the activities outlined in this Partial Action Plan is approximately \$12,000,000. The total cost for LMDC funding for this activity is up to \$7,000,000.

Location Description:

PROJECT AREA--The Chinatown Partnership LDC, in conjunction with the Department of Small Business Services, will implement and oversee a comprehensive, multi-year Clean Streets initiative for the area generally bounded by Grand Street to the north, Allen and Pike Streets to the east, Worth and Madison Streets to the south, and Broadway to the West.

Activity Progress Narrative:

All work related to the Chinatown Local Development Corporation, the wayfinding project and the Chinatown traffic study have concluded with all eligible payments made. One remaining Chinatown project remains but is delayed, the Gateways to Chinatown project. LMDC received Board authorization in July 2015 to enter into an agreement with New York City Department of Transportation (NYCDOT) for the Gateways to Chinatown project. This quarter, NYCDOT made a payment of over \$83,000 to their design consultant UAP for advancing design development. LMDC has not been asked to reimburse these funds because some of the work was done



after our agreement had expired (September 2019).

NYCDOT and UAP indicated that they are in the midst of evolving the concept design in response to feedback they've received through the series of roundtables and community board meetings despite past delays and the fact that our contract expired. NYCDOT is planning to host follow-up participatory public engagement exercises in collaboration with local stakeholders, including community boards, arts groups and community-based organizations in the near future.

LMDC has chosen not to extend the agreement until reasonable and acceptable design completion scheduling information is provided and funding sources for construction are determined. LMDC has been working with the Mayor's Office to elicit assurances that this project will now move forward within a reasonable and acceptable timeframe. Once such information is obtained LMDC will decide the extent of allocated funding that will be made available.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		6655/2655	
# of Non-business	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	20478/16427	27965/22433	144174/64173	33.60	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$4,000,000.00
Total Other Funding Sources	\$0.00

Project # / 0600 / Lower Manhattan Housing

Grantee Activity Number: HSNB-0600

Activity Title: Affordable Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0600

Projected Start Date:

12/31/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lower Manhattan Housing

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Housing and

Overall

Jan 1 thru Mar 31, 2020

To Date



Total Projected Budget from All Sources	N/A	\$12,800,000.00
Total Budget	\$0.00	\$12,800,000.00
Total Obligated	\$0.00	\$12,800,000.00
Total Funds Drawdown	\$0.00	\$4,558,593.80
Program Funds Drawdown	\$0.00	\$4,558,593.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,200.00
New York City Department of Housing and	\$0.00	\$6,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$12,000,000 to the New York City Housing Preservation Department to identify and administer projects that (1) provide affordable housing for low, moderate and middle income residents through the preservation of Mitchell Lama or other affordable housing complexes, acquisition of new land or properties for affordable housing or the creation of incentives for the private sector to develop affordable housing; (2) are located in Lower Manhattan; (3) spend approximately \$200,000 per dwelling unit preserved or created; and (4) are consistent with the goals and principles outlined in HPDs The New Housing Marketplace: Creating Housing for the Next Generation. SCHEDULE: Projects funded by the Affordable Housing Program were originally expected to be identified by December 31, 2012. The program is being redefined to meet current market conditions. PROGRAM OBJECTIVE: The creation of affordable housing is as a key component of a strong and vibrant Lower Manhattan community. As stated in LMDCs Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan expanding the residential population [would] create a strong sense of community throughout Lower Manhattan, and this housing must be for a wide variety of income levels. The Affordable Housing Program would help achieve that outcome. BENEFICIARIES: The Affordable Housing Program will benefit moderate and low income residents of Lower Manhattan. TOTAL ESTIMATED COST: This Final Action Plan allocates \$12,000,000 of federal funds for affordable housing. Other government and/or private resources may supplement these funds.

Location Description:

The project area for the Affordable Housing Program is defined as Manhattan, south of Houston Street.

Activity Progress Narrative:

The construction phase of the current Affordable Housing Program is now complete. During the quarter the subrecipient contractors completed lighting improvements at Seward Park Extensions, Rafael Hernandez Houses, the Vladeck I and Vladeck II Houses. Work on the other three properties in the program was completed in 2019. This included façade rehabilitation at Baruch Addition Houses and 45 Allen Street in addition to CCTV and lighting improvements at Gompers Houses. No reimbursements were paid this quarter, however, approximately \$1,200,000 in reimbursement requests were received and are being processed. LMDC staff continues working with various New York City and State housing agencies to identify other affordable housing improvements or other projects that may be able to be funded by LMDC.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	120/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 0708 / Lower Manhattan Public Service Programs

Grantee Activity Number:	LMEM-0708
Activity Title:	Living Memorial

Activity Category:

Public services

Project Number:

0708

Projected Start Date:

09/01/2004

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Lower Manhattan Public Service Programs

Projected End Date:

09/30/2005

Completed Activity Actual End Date:

Responsible Organization:

WTC Memorial Foundation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$296,900.00
Total Budget	\$0.00	\$296,900.00
Total Obligated	\$0.00	\$296,900.00
Total Funds Drawdown	\$0.00	\$296,900.00
Program Funds Drawdown	\$0.00	\$296,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$296,900.00
WTC Memorial Foundation	\$0.00	\$296,900.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LIVING MEMORIAL--The Living Memorial project is an Internet-based information tool that seeks to centrally archive, and make accessible, information related to those lost on September 11, 2001 and February 26, 1993. September's Mission Foundation is working in partnership with Pace University, the New York State Museum, New York State Archives, and the NY Historical Society on the Living Memorial Project. September's Mission is a not-for-profit organization to support the development of a memorial at the World Trade Center site. Through this project, family members, friends and children can provide material about their loved ones including photos, videos, letters, newspaper clippings chronicling the victims life, letters, artwork, poetry, etc. In addition, the public will be invited to provide material regarding the events of September 11, 2001 and the 1993 bombing. Over time, this collection of information will serve as a living memorial and a lasting repository documenting for all time the lives lost on these tragic days. To ensure privacy, the Living Memorial project will allow family members to restrict access to their loved one's library. The Living Memorial project is a response to requests from several family groups for a means to tell the complete stories of their loved ones and of the events of September 11, 2001 to create connections among families, children and the public to promote learning and healing until a permanent memorial was built. As it is Internet-based, it served family members, survivors, and others who were not physically able to visit the World Trade Center site. It will ensure the preservation of the memory of those lost and the historic circumstances surrounding the events. On September 8th, 2004, Living Memorial began its internet based operations, and received overwhelming public support through electronic correspondence. Funding for this project will include, but is not limited to, professional and technical services required to oversee and execute this project, public outreach and participation events, business requirements analysis, technical architecture design, story boards that illustrate how the site will work, and initial interface design and build-out, testing, refining, and implementation of the interactive website for public use. --PROJECT OBJECTIVES--The WTC Site is currently visited by people from all over the world. Visitors and families of victims have expressed a need for opportunities to reflect, remember, and communicate in a structured environment before the completion of the permanent memorial at the World Trade Center site. This project is a means to involve victims' families and the public in communicating by collecting, preserving, and telling the complete stories of their loved ones and of the events. It will work to create connections among families, children and the public to promote learning and healing until a permanent memorial is built. This project will provide a valuable public service, as it is not only essential to the healing process, but vital to curators, historians, academics and others that will be charged in the future with interpreting the events of these attacks. It also speaks to a greater public need to know more about the lives lost so tragically. Future use of the Living Memorial Project could include incorporation into the Memorial Center as part of the permanent World Trade Center Memorial. It will serve as interim memorials through which family members, survivors, residents, and others affected by the events of September 11, 2001 can share their stories, grieve, and heal, until the permanent memorial is built. It will also provide the public-at-large with a deeper understanding of the impact of the attacks until the permanent memorial is built. --AMENDMENT TO ACTIVITY -- In December 2006 HUD approved an amendment to PAP 8 that changes the recipient of funds from September's Mission to the WTC Memorial Foundation. --BENEFICIARIES--The thousands of victims' families and visitors from around the region, the U.S., and the world will benefit from the Living Memorial project for a period of time before the completion of the permanent memorial. It will give family members, first responders, survivors, residents, and others who were affected by September 11, 2001 a chance to share their stories, and it will provide a deeper understanding of the loss of life and the impact of the attacks for the public at large. --SCHEDULE--Development and implementation will begin in 2004. The funding for the project will extend for a one year period. --FEDERAL AND OTHER RESOURCES--September's Mission will seek, at a minimum, a one-for-one match, in actual dollars, for every dollar LMDC dedicates to this proposal to allow Phase II to launch immediately upon successful completion of Phase I. Matching grants are anticipated to equal \$296,900. In addition, it is anticipated that in-kind donations that can be quantified in value such as technology equipment, services and software, a site administrator, dedicated space for housing, etc. will result in a total match that is closer to three to one, with the in-kind donation portion totaling approximately \$593,800. Therefore, total income projections are \$890,700. --TOTAL ESTIMATED COST--The total estimated cost for the Living Memorial project is nearly \$1.2 million. The total estimated cost for the LMDC portion of the funding is up to \$296,900.

Location Description:

--PROJECT AREA--The Living Memorial is internet based and provided an opportunity for family members and others around the world to access information about the victims. Internet portals are located near the World Trade Center Memorial and Museum and will serve family members, survivors, others affected by the September 11th attacks, and the thousands of visitors to the site.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Foundations and corporate and private fundraising	\$1,187,600.00
Total Other Funding Sources	\$0.00

Project # / 0901 / Planning & Administration

Grantee Activity Number: Admin-7700
Activity Title: Admin-7700

Activity Category:

Administration

Project Number:

0901

Projected Start Date:

02/01/2002

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning & Administration

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$71,973,428.35
Total Budget	\$0.00	\$71,973,428.35
Total Obligated	\$0.00	\$71,973,428.35
Total Funds Drawdown	\$0.00	\$71,391,156.14
Program Funds Drawdown	\$0.00	\$71,380,009.70
Program Income Drawdown	\$0.00	\$11,146.44
Program Income Received	\$0.00	\$11,146.44
Total Funds Expended	\$0.00	\$70,442,550.64
Lower Manhattan Development Corporation	\$0.00	\$70,442,550.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:



LMDC GENERAL ADMINISTRATION --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street.---LMDCs administration activities include extensive public information and coordination activities relating to its LMDC planning work. As part of its coordination activities, LMDC serves as a facilitator of outreach and discussions between affected communities as well as the public at large and government agencies and officials. LMDCs public information work includes: large scale public meetings and hearings; periodic printed newsletters and reports; an up-to-date, comprehensive, and interactive web site (www.RenewNYC.com); extensive electronic communications; and other public outreach and participation efforts. In addition, LMDC maintains its network of community contacts through its advisory councils.---LMDC's administration activities also include all functions necessary to administer the Community Development Block Grants including financial operations, legal services, monitoring, auditing, investigations, and general administrative and office functions.---HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants.

Location Description:

General administrative activities are centralized in LMDC's office at: 22 Cortlandt Street, New York, NY, 10007, and cover activities within Lower Manhattan.

Activity Progress Narrative:

LMDC continues to maintain a small staff and office space to carry out its planning and community development activities, including project oversight, environmental and regulatory compliance monitoring, project coordination, and payment processing. LMDC staff monitored the activities of approximately 30 subrecipients and consultants; we amended two subrecipient agreements and two consultant contracts while closing one Partial Action Plan activity. LMDC staff distributed over \$10.5 million in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan. No administrative costs were charged to this activity for the quarter as all administrative costs (approximately \$346,000) were charged to Grant 2. The total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs remain less than the 5% allowable for administrative expenses.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 1101 / Community & Cultural Enhancements

Grantee Activity Number: CCE-1101
Activity Title: Community and Cultural Enhancements

Activity Category: Public services
Activity Status: Under Way

Project Number:
Project Title:

1101

Community & Cultural Enhancements

Projected Start Date:

12/31/2006

Projected End Date:

12/31/2021

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Lower Manhattan Development Corporation

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2020

N/A

To Date

\$36,939,881.35

Total Budget

\$0.00

\$36,939,881.35

Total Obligated

\$0.00

\$36,939,881.35

Total Funds Drawdown

\$74,865.58

\$34,315,297.65

Program Funds Drawdown

\$74,865.58

\$34,315,297.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$33,132,684.07

Lower Manhattan Development Corporation

\$0.00

\$33,132,684.07

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The initial Final Action Plan allocated \$60,950,849 for the Lower Manhattan Community Enhancements Fund (CoEF) and the Lower Manhattan Community and Cultural Enhancement Programs (CCEP), as well as additional funding for the Drawing Center. Funding for all CoEF projects and the Drawing Center is included in this activity. However, as certain specific CCEP projects are identified, funds have and will be specifically allocated to each of those projects as its own activity thus reducing this allocation accordingly. --Community Enhancements Funds were allocated by LMDC to not-for-profit organizations and government agencies whose projects support community facilities or programs that (a) provide education, employment, and health care services, and/or (b) recreational or community gathering needs. Also eligible are capital projects to acquire, enhance access to, improve, or rehabilitate existing community facilities. Funding for the CoEF grants was authorized in November 2007 a year after grant applications were due. LMDC convened an advisory panel to help review applications and select appropriate programs. On November 8, 2007 thirty-five grants were approved, totaling \$37,387,000. Shortly thereafter an additional five grants were authorized --The Community and Cultural Enhancement Program addresses a range of community and cultural needs by providing grants, through a competitive selection process, to not-for-profit and government organizations for projects and programs that demonstrate the ability to spur long-term Lower Manhattan revitalization, benefiting area residents, workers, businesses, and visitors. The CCEP program prioritized projects that received planning grants in the first round of cultural funding and new proposals that had the potential to contribute to the development of clusters or corridors of cultural activity in revitalization zones, including the World Trade Center area, Fulton and Greenwich Streets and the waterfronts. CCEP funds were allocated by LMDC to not-for-profit and government organizations that support cultural or community programs or projects that benefit the residents, workers, and communities of Lower Manhattan. LMDC requested proposals which were due by November 5, 2010. On September 7th, 2011 thirty-eight grants were approved totaling \$20 million, \$17 million of which came from this allocation with \$3 million coming from an education allocation.



PROGRAM OBJECTIVES-- Providing amenities and services necessary to support the residential and business community had emerged as important Lower Manhattan redevelopment objectives. These amenities were expected to serve as a catalyst for increased residential, commercial, retail, and other neighborhood activities. In realizing this objective, the Community Enhancement Funds (CoEF) and Community and Cultural Enhancement program (CCEP) were intended for projects in Lower Manhattan that would meet the needs resulting from the events of September 11, 2001, address or prevent blight, and benefit low-and-moderate-income communities. Funded projects would have the capacity to spur the revitalization of Lower Manhattan and successfully benefit area businesses, residents, and/or visitors. BENEFICIARIES--The Lower Manhattan CoEF and CCEP funds will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations. Funding has and will continue to benefit low-and moderate-income people, address or prevent blight, and meet needs resulting from September 11, 2001.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

This activity includes funds for Community Enhancement Fund (CoEF) program grants. Approximately 93% of the nearly \$37 million allocation in this activity has been paid to the 40 CoEF grant recipients providing significant community enhancements throughout lower Manhattan. Approximately \$75,000 was charged to this activity over the past quarter for reimbursements to the Alliance for Downtown New York and Grand Street Settlement. The remaining funds in this activity will be used cover costs associated with the two aforementioned recipients' projects as well as the ongoing Corlears Hook Park project and the South Street Seaport Museum Thompson Warehouse renovation.

The current Corlears Hook Park project subrecipient agreement with the City of New York Department of Parks and Recreation (DPR) calls for the renovation and restoration of a comfort station at the park. This project was underway and expected to be completed in early 2021. Phase 1 of the Grand Street Settlement project was completed with final reimbursements processed and expected to be paid shortly. Additional funds are being sought for Phases 2 and 3 of this major renovation project that benefits a very diversified and low income community. Each of these projects have been significantly impacted by the current Pandemic. LMDC Staff will continue to work with these grant recipients to further their projects to the extent possible and process outstanding payment requisitions during the New York State mandated construction stoppage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	30/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/65592	0/91934	0/176797	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CCE-1101-AAE
Activity Title:	Asian Americans for Equality

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

10/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Asian Americans for Equality

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$270,482.85
Total Budget	\$0.00	\$270,482.85
Total Obligated	\$0.00	\$270,482.85
Total Funds Drawdown	\$0.00	\$270,482.85
Program Funds Drawdown	\$0.00	\$270,482.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,482.85
Asian Americans for Equality	\$0.00	\$270,482.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC’s Community and Cultural Enhancement Program, Asian Americans for Equality (AAFE) will focus their efforts on targeted displacement prevention through its Lower Manhattan Affordable Housing Preservation and Anti-Displacement Initiative. AAFE will provide housing-related education, outreach and legal services to tenants, and will also provide technical experts to support tenants that are under threat of displacement because of building conditions.

Location Description:

111 Division St, New York, NY 10002

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-ABC

Activity Title: ABC No Rio Inc.

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

1101

Projected Start Date:

01/01/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

03/31/2020

Completed Activity Actual End Date:

Responsible Organization:

ABC No Rio, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$0.00	\$275,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
ABC No Rio, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, ABC No Rio will engage the services of contractors to construct a new 7,600 sq. ft. 4-story building, located at 156 Rivington Street. Construction includes; doubling capacity for public events programming through the extension of the first floor and cellar spaces; creating spaces specifically designed for workshops and programming; providing more efficient insulation and soundproofing; installing an elevator and making the building wheelchair accessible; installing new energy- and water-efficient building-wide systems; and increasing capacity for alternative energy use.

Location Description:

156 Rivington St, New York, NY 10002

Activity Progress Narrative:

The project has been delayed and as reported in the past, project responsibilities had been transferred to the New York City Economic Development Corporation (EDC) from the Department of Design & Construction. With this transition, budget and planning changes took place. ABC No Rio reported that the City of New York has committed a total of \$9.3 million in capital funding for this project.

During this quarter, ABC No Rio's legal team continued to work with the neighboring property owners to finalized their respective property protection plans which is required by the City Department of Buildings before they can give approval for construction work to begin. All parties became hopeful that the construction of the ABC No Rio new flagship facility could commence in early spring 2020 with an anticipated four to six months schedule for Phase 1 (excavation and foundation work) that LMDC is funding. Unfortunately, with the New York



State mandated pausing of construction related to the current Pandemic, the spring start date is now in jeopardy. The continued vitality of New York as a world center for the arts requires the continued viability of grass-roots arts institutions such as ABC No Rio. The proposed new home for ABC No Rio will provide improved facilities and resources for cultural, community and educational uses, and ABC No Rio anticipates increased demand for such use. The new facility will allow ABC No Rio to help meet the need for cultural services in New York City, benefiting the artists, performers, writers and musicians with a place to create and present their work, and for diverse audiences to enjoy it.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		1/1	
# of Non-business	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	2000/2000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CCE-1101-BDC
Activity Title:	Battery Dance Company

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

09/13/2012

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/12/2013

Completed Activity Actual End Date:

Responsible Organization:

Battery Dance Company

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$124,810.22
Total Budget	\$0.00	\$124,810.22
Total Obligated	\$0.00	\$124,810.22
Total Funds Drawdown	\$0.00	\$124,810.22
Program Funds Drawdown	\$0.00	\$124,810.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,810.22
Battery Dance Company	\$0.00	\$124,810.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of Grantee's Community and Cultural Enhancement Program, Grantee will fund expenses for the overall project design, installation of an electrical riser from the basement to the 5th floor, new overhead lights, a cooling system, and studio renovations to its rehearsal facility and office space at 380 Broadway in Tribeca.

Location Description:

380 Broadway, New York, NY 10005

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CCE-1101-CMA
Activity Title:	Childrens Museum of the Arts

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

07/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Children's Museum of the Arts

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$249,974.49
Total Budget	\$0.00	\$249,974.49
Total Obligated	\$0.00	\$249,974.49
Total Funds Drawdown	\$0.00	\$249,974.49
Program Funds Drawdown	\$0.00	\$249,974.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$227,442.56
Children's Museum of the Arts	\$0.00	\$227,442.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, Children's Museum of the Arts (CMA) will offer free, out-of-school, arts programming in their new studios for adolescents, age 10-15, under its new Young Artists Collective program. CMA will also support an initiative to provide low-income teenagers with free access to its existing fee-for-services after school arts programs.

Location Description:

103 Charlton St, New York, NY 10014

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-COMMON
Activity Title:	Common Ground Community II HDFC

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
1101

Projected Start Date:
04/05/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Community & Cultural Enhancements

Projected End Date:
12/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Common Ground Community II HDFC

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Common Ground Community II HDFC	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, Common Ground will undergo security and safety upgrades at The Lee. The Lee provides affordable, supportive, safe, permanent housing to 263 low-income and formally homeless adults and young adults. The safety and security upgrades will ensure added protection for tenants and staff in the building as well as the building itself. Security and safety upgrades include; installing additional closed circuit cameras as required to effectively monitor the building and its occupants, installing an iron fence along the perimeter of the roof that allows it to be used as a roof deck in accordance with NYC building codes.

Location Description:

The Lee, 133 Pitt Street, New York, NY 10002

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-CPF
Activity Title:	City Parks Foundation

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City Parks Foundation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$499,506.78
Total Budget	\$0.00	\$499,506.78
Total Obligated	\$0.00	\$499,506.78
Total Funds Drawdown	\$0.00	\$499,506.78
Program Funds Drawdown	\$0.00	\$499,506.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$499,506.78
City Parks Foundation	\$0.00	\$499,506.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, the City Parks Foundation will support free arts, sports, education and community building programs in Lower Manhattan parks maintained by New York City Department of Parks and Recreation. Specifically, LMDC funds will support artists, instructors, equipment, and supplies associated with arts, sports, education and community programming in nine Lower Manhattan parks.

Location Description:

Lower Manhattan Parks

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-FFDC
Activity Title:	Friends of The NYC Fire Dept Collection

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

07/01/2012

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Friends of The New York City Fire Department

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$52,252.04
Total Budget	\$0.00	\$52,252.04
Total Obligated	\$0.00	\$52,252.04
Total Funds Drawdown	\$0.00	\$52,252.04
Program Funds Drawdown	\$0.00	\$52,252.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$52,252.04
Friends of The New York City Fire Department	\$0.00	\$52,252.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of its Community and Cultural Enhancement Program, LMDC will support the continuation of the Friends of the New York City Fire Department Collection’s cataloguing and artifact conservation project. Specifically, funds will be used for the purchase of new archival equipment including a computer, museum database software, and archival storage materials. LMDC will also reimburse costs associated with consultants engaged for historical restoration, preservation and data entry as well as the staff costs of the Collection Manager to oversee the program. The Program will allow the Museum to better serve its diverse visitor base. Beneficiaries of the Program include, but are not limited to, teachers and students from local schools as well as those located further afield, area residents, domestic and international tourists, and members of the FDNY and their families. Founded in 1981, Friends of the New York City Fire Department Collection, Inc. instituted and operates the New York City Fire Museum where it preserves and presents the history and heritage of fire fighting in New York City while educating the public in fire safety and prevention.

Location Description:

278 Spring Street, New York City, NY 10013

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-FPS
Activity Title:	The Fund For Public Schools

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

07/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

The Fund For Public Schools

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,383,688.53
Total Budget	\$0.00	\$1,383,688.53
Total Obligated	\$0.00	\$1,383,688.53
Total Funds Drawdown	\$0.00	\$1,383,688.53
Program Funds Drawdown	\$0.00	\$1,383,688.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,397,111.47
The Fund For Public Schools	\$0.00	\$1,397,111.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The objective of the Program is to enable all public schools in Lower Manhattan that successfully apply through an application process to receive an amount up to \$73,379 to purchase new equipment and supplies to enhance resources and improve the quality of education for students. The subrecipient in consultation with LMDC will develop and implement an outreach campaign that informs all Lower Manhattan public schools about the Program. In addition, the subrecipient will work directly with schools to manage and administer the grant and to enable the schools to purchase equipment from vendors selected through a public bidding process and prequalified through the NYCDOEs electronic catalogue. The subrecipient will monitor each school that is awarded funds in accordance with applicable LMDC and HUD regulations for the successful implementation of each school's project for the duration of the Program.

Location Description:

Lower Manhattan, South of Houston Street

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-GULICK

Activity Title: GULICK

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

1101

Projected Start Date:

10/01/2017

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation with

Overall

	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$900,000.00
Total Budget	\$0.00	\$900,000.00
Total Obligated	\$0.00	\$900,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lower Manhattan Development Corporation with	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC will provide up to \$900,000 to the City of New York Parks and Recreation Capital Projects Division for the reconstruction of the Luther Gulick Playground. The playground, which at present is 1.45 acres in size, is located along Delancey Street between Willet and Columbia Streets immediately south of the Williamsburg Bridge. The reconstruction is intended to address the needs of an underserved community by providing enhanced recreational opportunities and experiences of park users. Luther Gulick Park will be transformed from its current state into a lush green park while incorporating the principals of sustainability and universal design. This will be achieved by reducing pavement, increasing accessibility, protecting and enhancing the environment of the existing trees, using sustainable materials and creating a dynamic play experience. The park will accommodate multiple uses including active recreation such as basketball, handball and table tennis, senior fitness and elements for passive recreation. The reconstructed playground will meet all current safety standards and will offer universal access to new play equipment geared to children of all ages.

Location Description:

Luther Gulick Playground is 1.45 acres located along Delancey Street between Willet and Columbia Streets. Immediately to the north is the Williamsburg Bridge.

Activity Progress Narrative:

During this past quarter, New York City Department of Parks and Recreation (NYCDPR) continued to work on the construction Phase of the Luther Gulick Playground Reconstruction Project. NYCDPR and the contractor completed the installation of play equipment. This was the only LMDC funded activity on the project; therefore, the LMDC funded portion of the project is now complete. The contractor also worked on installing quick coupler



valves and drinking fountains, circular benches, concrete footings for granite block pavers and bench slabs, and the safety surfacing at play equipment and swing areas. The project is approximately 66% complete and continues to progress on schedule. This project is classified as essential, therefore it is not impacted by the State mandated construction pause in response to the Pandemic. No reimbursement requests were paid this past quarter, however, a reimbursement request for approximately \$46,000 was received and is under review.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	CCE-1101-HHC
Activity Title:	Gouverneur Healthcare Services

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

02/01/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

New York City Health and Hospitals Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$820,000.00
Total Budget	\$0.00	\$820,000.00
Total Obligated	\$0.00	\$820,000.00
Total Funds Drawdown	\$0.00	\$820,000.00
Program Funds Drawdown	\$0.00	\$820,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$820,000.00
New York City Health and Hospitals Corporation	\$0.00	\$820,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC’s Community and Cultural Enhancement Program, LMDC will fund expenses for associated with the purchase and installation of a CT scanner that would enable Gouverneur physicians to diagnose more patients on-site and reduce the necessity of transferring patients to an emergency room or imaging center for CT scans and evaluation.

Location Description:

125 Worth Street, New York, NY 10002

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-HMH
Activity Title:	Hamilton Madison House

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Hamilton Madison House

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$179,212.63
Total Budget	\$0.00	\$179,212.63
Total Obligated	\$0.00	\$179,212.63
Total Funds Drawdown	\$0.00	\$179,212.63
Program Funds Drawdown	\$0.00	\$179,212.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$179,212.63
Hamilton Madison House	\$0.00	\$179,212.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, Hamilton Madison House will expand its services offered at the Chinatown Resource Center to include job development, job coaching and placement for unemployed or under employed Lower Manhattan residents.

Location Description:

50 Madison St, New York, NY 10038

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-HTD
Activity Title:	H.T. Dance Company

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

04/01/2013

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2014

Completed Activity Actual End Date:

Responsible Organization:

H.T. Dance

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$109,904.00
Total Budget	\$0.00	\$109,904.00
Total Obligated	\$0.00	\$109,904.00
Total Funds Drawdown	\$0.00	\$109,904.00
Program Funds Drawdown	\$0.00	\$109,904.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,904.00
H.T. Dance	\$0.00	\$109,904.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, LMDC's Grant will enable H.T. Dance/Chen Dance Center to renovate their second floor offices and restore the public lobby and grand staircase, ground to second floor, of its flagship location at 70 Mulberry Street, New York City to its original, historic beauty. Specifically, LMDC will fund costs associated with labor, equipment, fixtures and related supplies pertaining to the Program. Founded in 1978, H.T. Dance is a non-profit performing arts organization based in Chinatown dedicated to providing moving experiences in Asian American expression and contemporary dance through artistic creation, arts education, and presentation. H.T. Dance's Chen Dance Center is among the very few small dance theaters and rehearsal facilities in Chinatown providing program opportunities and performances to the local community. Other tenants at 70 Mulberry Street include: a Chinatown Senior Citizens center; Museum of Chinese in the Americas; the United East Athletic Association and the Chinatown Manpower Project (an organization providing vocational training for adults and Chinese language programs for community youth). Beneficiaries of the Program include H.T. Dance audiences, visitors, artists, students, and guests as well as the other 70 Mulberry Street tenants and their constituents, a majority of whom are low and moderate income families, who will enjoy a safer and more comfortable environment as a result of this project.

Location Description:

70 Mulberry Street, New York, NY 10013

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-MAF
Activity Title:	Museum of American Finance

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
1101

Projected Start Date:
06/01/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Community & Cultural Enhancements

Projected End Date:
03/31/2013

Completed Activity Actual End Date:

Responsible Organization:
Museum of American Finance

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$99,500.00
Total Budget	\$0.00	\$99,500.00
Total Obligated	\$0.00	\$99,500.00
Total Funds Drawdown	\$0.00	\$99,500.00
Program Funds Drawdown	\$0.00	\$99,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$99,500.00
Museum of American Finance	\$0.00	\$99,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, LMDC will support a new cooling system to cool the 1,000 square foot special exhibit gallery, located on the upper floor of the Subrecipients public facility located at 48 Wall Street.

Location Description:

48 Wall Street, New York, NY 10005

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-MCNYSSM
Activity Title:	Museum of the City of NY - South Street Seaport

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

10/01/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Museum of the City of New York

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,999,920.00
Total Budget	\$0.00	\$1,999,920.00
Total Obligated	\$0.00	\$1,999,920.00
Total Funds Drawdown	\$0.00	\$1,999,920.00
Program Funds Drawdown	\$0.00	\$1,999,920.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,999,920.00
Museum of the City of New York	\$0.00	\$1,999,920.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Museum of the City of New York will operate the South Street Seaport Museum. As part of the Community and Cultural Enhancement Program, LMDC will support the operation of the Seaport Museum New York (d/b/a South Street Seaport Museum (SSSM) and special projects and programming in furtherance of providing public access to cultural activities at the South Street Seaport for residents and visitors of Lower Manhattan. Specifically, LMDC funds will be used to carry out day to day operations of the SSSM, including providing educational programs, building maintenance and insurance, and to care for and operate the historic vessels that are at the core of the SSSM mission. In addition, LMDC funds will be used for three other special projects: (1) the development, installation, and opening of new public exhibitions for the SSSM's Schermerhorn Row galleries (2) the organization of the Museums library and archival materials on Water Street to provide greater access to researchers (3) assessment and repair of SSSMs historic vessels necessary to restore public access to some of the historic ships. LMDC support for the Program will ensure that the Museum can continue to serve the lower Manhattan community as a vital cultural institution downtown. Exhibitions will focus on lower Manhattan and the maritime industry in New York City as well as provide free public access to Pier 16 with the ability to board the Ambrose as part of Museum admission.

Location Description:

The South Street Seaport in Lower Manhattan

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-MFY
Activity Title:	MFY Legal Services

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

MFY Legal Services Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
MFY Legal Services Inc.	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, MFY shall continue to administer their Lower Manhattan Justice Project which provides free legal services to underserved communities in Lower Manhattan, with a specific focus on communities located in Chinatown and the Lower East Side. Founded in 1963 and based in Lower Manhattan, the mission of MFY Legal Services is to ensure equal access to justice for those who cannot afford representation. The overarching goal of the Lower Manhattan Justice Project is to promote economic and cultural diversity in Lower Manhattan by increasing access to justice for low- and moderate-income residents. Legal services consist of advice, counsel, referrals and representation, as needed, and will be provided in connection with housing and tenants' rights, consumer issues, health and disability and employment/workplace issues.

Location Description:

299 Broadway, 4thFloor, New York, NY 10007

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-MYR
Activity Title:	Manhattan Youth Resources

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

09/12/2011

Benefit Type:

Direct (Household)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Manhattan Youth Recreation & Resources

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Manhattan Youth Recreation & Resources	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of Grantee's Community and Cultural Enhancement Program, Grantee will operate after- school programs at six public schools in Lower Manhattan: (1) PS 150, (2) PS 234, (3) PS 276, (4) IS 276, (5) PS 397, and (6) PS 89).

Location Description:

120 Warren Street, New York, NY 10005

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-NAM
Activity Title:	New Amsterdam Public Market Association

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

04/05/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

New Amsterdam Public Market Association, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$228,797.87
Total Budget	\$0.00	\$228,797.87
Total Obligated	\$0.00	\$228,797.87
Total Funds Drawdown	\$0.00	\$228,797.87
Program Funds Drawdown	\$0.00	\$228,797.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,797.87
New Amsterdam Public Market Association, Inc.	\$0.00	\$228,797.87
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, New Amsterdam Market will work to attract new vendors, pilot and implement a new wholesale program, expand marketing efforts, and increase the markets customer base for market year 2012 and 2013. With the implementation of a new wholesale program, the market hours will increase from 5 hours to 6 hours. The expansion of the Market will serve and attract Lower Manhattan workers, residents, tourists, as well as residents from the surrounding boroughs.

Location Description:

New Amsterdam Market, on South Street between Beekman Street & Peck Slip

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-NEW

Activity Title: New Museum

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

New Museum

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,000.00
New Museum	\$0.00	\$100,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, The New Museum will produce Ideas City Festival in 2013. IDEAS CITY is a biennial Festival in New York City of conferences, workshops, an innovative StreetFest around the Bowery, and more than one hundred independent projects and public events that brings together New York cultural, educational, and community organizations as well as artists, architects, urban planners, and creative thinkers to address issues confronting municipalities in times of transformation and change. Beneficiaries of the Program will include Lower Manhattan residents and workers who attend the Festival, as well as, artists, area schools and businesses who benefit from the enhanced activity in Lower Manhattan. Founded in 1977, New Museum is a non-profit organization devoted exclusively to contemporary art in Manhattan and is guided by the conviction that contemporary art is a vital social force that extends beyond the art world and into the broader culture.

Location Description:

235 Bowery, New York, NY 10002

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-PAF
Activity Title: Public Art Fund

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/26/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Public Art Fund

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$243,461.85
Total Budget	\$0.00	\$243,461.85
Total Obligated	\$0.00	\$243,461.85
Total Funds Drawdown	\$0.00	\$243,461.85
Program Funds Drawdown	\$0.00	\$243,461.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$243,461.85
Public Art Fund	\$0.00	\$243,461.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, Public Art Fund will present temporary exhibits in City Hall Park in 2012 and 2013. The temporary displays will use City Hall Park as a site for free rotating museum-quality exhibitions to draw audiences from all over New York City and beyond. Public Art Fund will continue its strategy in presenting work from emerging artists, established masters, single-artist exhibitions, and group shows with the goal of maintaining interest and engagement in the site and drawing audiences consisting of Lower Manhattan residents, workers, and visitors to the downtown area as a venue for contemporary art.

Location Description:

City Hall Park, Downtown Manhattan

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-PTDF
Activity Title:	Paul Taylor Dance Foundation

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

05/01/2011

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Paul Taylor Dance Foundation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Paul Taylor Dance Foundation	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of Grantee's Community and Cultural Enhancement Program, Grantee will support costs associated with the purchase and installation of equipment and furniture, as well as the upgrade and fit out of the main dance studio into a multi-purpose black box performance space.

Location Description:

551 Grand Street, New York, NY 10002

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-PU
Activity Title: Pace University

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

12/01/2012

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

05/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Pace university

Overall

	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Asian Americans for Equality	\$0.00	\$0.00
Pace university	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, LMDC will fund expenses for the portion of the monthly lease representing any square footage to be used for dance rehearsal and performance space. Dance rehearsal and performance spaces will be located on the Ground Level (GL) and 4th floor.

Location Description:

One Pace Plaza, New York, NY 10038

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-RTR14
Activity Title:	River to River 2014

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

10/01/2011

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

River to River Festival

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$0.00	\$700,000.00
Program Funds Drawdown	\$0.00	\$700,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$700,000.00
LMCC	\$0.00	\$700,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, LMDC funds will support the Lower Manhattan Cultural Council's (LMCC) production of the 2012, 2013, and 2014 River to River Festivals. Specifically, LMCC will implement a three-year marketing strategy to expand the overall vision and evolution of the Festival and extend its reach over the three-year timeframe.

Location Description:

125 Maiden Lane, 2ndFl., New York, NY 10038

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-SASA
Activity Title: Southbridge Adult and Senior Citizen Activity Cent

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

09/07/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Southbridge Adult and Senior Citizen Activity Center

Overall

	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$97,374.25
Total Budget	\$0.00	\$97,374.25
Total Obligated	\$0.00	\$97,374.25
Total Funds Drawdown	\$0.00	\$97,374.25
Program Funds Drawdown	\$0.00	\$97,374.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$97,374.25
Southbridge Adult and Senior Citizen Activity Center	\$0.00	\$97,374.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, Southbridge Adult and Senior Citizen Activity Center, Inc. will enhance community services through the retention of a social worker for a period of two years, to support its Adult and Senior Citizen Activity Center located at 90 Beekman Street in Lower Manhattan.

Location Description:

90 Beekman Street, New York, NY 10038

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-TFI
Activity Title:	Tribeca Film Institute

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Tribeca Film Festival

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$247,728.00
Total Budget	\$0.00	\$247,728.00
Total Obligated	\$0.00	\$247,728.00
Total Funds Drawdown	\$0.00	\$247,728.00
Program Funds Drawdown	\$0.00	\$247,728.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$247,728.00
Tribeca Film Festival	\$0.00	\$247,728.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, Tribeca Film Institute has implemented the Tribeca Film Festival's ("TFF") 2012 Drive-In theater series, a free, public, three-day outdoor screening of films along with associated, theme-related, accompanying activities, held at the World Financial Center's North Cove behind the Winter Garden in Battery Park City ("the Program"). The TFF 2012 Drive-In, held from April 18 through April 21, 2012, drew approximately 3,000 people a night for a total of 9,000 visitors who attended the open-air screenings. Films screened were family-friendly and the traditional film experience was amplified with live entertainment, games, and popcorn.

Location Description:

375 Greenwich Street, New York, NY 10013

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: CCE-1101-TFT

Activity Title: The Flea Theater

Activity Category:

Rehabilitation/reconstruction of public facilities

Activity Status:

Completed

Project Number:

1101

Project Title:

Community & Cultural Enhancements

Projected Start Date:

05/15/2012

Projected End Date:

09/30/2014

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

The Flea Theater

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
The Flea Theater	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Subrecipient will rehabilitate an existing commercial building, at 20 Thomas Street to create a performing arts center with theaters, administrative offices and other related spaces. LMDC funding will also support expenses related to architectural consulting and project management.

Location Description:

41 White Street, New York, NY

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CCE-1101-TWG

Activity Title: The Wooster Group

Activity Category:

Public services

Activity Status:

Completed

Project Number:

1101

Project Title:

Community & Cultural Enhancements

Projected Start Date:

07/01/2012

Projected End Date:

06/30/2014

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

The Wooster Group

Overall

	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
The Wooster Group	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDCs Community and Cultural Enhancement Program, The Wooster Group will create and expand public programming at, and make improvements to, their home-base, The Performing Garage, located at 33 Wooster Street, New York City. LMDC funding will enable The Wooster Group to employ technical, custodial, and producing staff to create two seasons of public programming which will include work by The Wooster Group, resident visiting artists and youth from the Groups art education programs. In addition to the staffing, LMDC funding will support the rehabilitation of The Wooster Groups theater space, The Performing Garage, as an improved presenting venue by allowing the Wooster Group to purchase lighting, audio and video equipment as well as augment The Performing Garage's sound baffling and rebuild its risers to accommodate an expanded audience.

Location Description:

33 Wooster Street, New York, NY 10013

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-USS
Activity Title:	University Settlement Society of New York

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

11/01/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

University Settlement Society of New York, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
University Settlement Society of New York, Inc.	\$0.00	\$250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of the Community and Cultural Enhancement Program, LMDC will fund expenses for staff time and equipment purchases for University Settlement Society of New Yorks Houston Street Center for fiscal years 2012 through 2014. LMDC funds will support recreational, educational, community-building, and enrichment programs, at the Houston Street Center, which will allow the center to serve over 10,000 people per year.

Location Description:

184 Eldridge Street, New York, NY 10002

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCEI-1101
Activity Title:	Cultural and Community Events and Installations

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

01/01/2009

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,044,970.53
Total Budget	\$0.00	\$4,044,970.53
Total Obligated	\$0.00	\$4,044,970.53
Total Funds Drawdown	\$0.00	\$4,044,970.53
Program Funds Drawdown	\$0.00	\$4,044,970.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,532,368.20
Lower Manhattan Development Corporation	\$0.00	\$3,532,368.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Up to \$4,045,000 will be allocated as critical funding for Lower Manhattan Cultural and Community Events and Installations. These funds will be allocated by LMDC to not-for-profit organizations that have developed projects for cultural or community events or installations in Lower Manhattan that would benefit area residents, workers, businesses, and visitors in the near term and have significant funding in place, but demonstrate a need for limited additional funding for the project to be realized after 2008. Allocations for these projects will be at the discretion of LMDC.

The New York City Waterfalls

LMDC will allocate up to \$2 million of the approximately \$16 million total project budget to the Public Art Fund for the administration and presentation in 2008 of The New York City Waterfalls. The Waterfalls is comprised of four 90 to 120-foot tall man-made waterfalls designed by Olafur Eliasson for display from late June 2008 through mid-October 2008 at sites along the shores of Brooklyn, Manhattan and Governor's Island, with each location viewable from Lower Manhattan buildings and public spaces, including the East River Esplanade or Battery Park. This event is expected to bring thousands of people to the Lower Manhattan viewing locations.

Tribute in Light

LMDC will allocate up to an additional \$145,000 toward the \$400,000 total project budget to the Municipal Arts Society for the administration and presentation in 2009 of Tribute in Light. Earlier presentations of this project were funded through Partial Action Plan 8. The allocation of additional funds through this Final Action Plan, when combined with funds allocated in Partial Action Plan 8, will allow its presentation once more on September 11, 2009 as an interim memorial. Conceived in the aftermath of the September 11th tragedies, Tribute in Light is an artistic gesture bringing together the vision and talent of numerous individuals who, shortly after the attacks, independently envisioned two beams of light rising from downtown. Illuminating the night sky, Tribute



in Light can be seen from up to 25 miles away in all directions.

Tribeca Film Festival Family Festival

LMDC will allocate up to \$100,000 of the approximate \$465,000 total project budget to the Tribeca Film Institute for the administration and presentation in 2008 of Tribeca Film Festivals Family Festival. The Tribeca Film Institute has been funded in the past by LMDC through Partial Action Plans 7 and 11. Since 2002, Tribeca Film Festival has been a major event drawing hundreds of thousands of visitors to Lower Manhattan. The Family Festival is a street fair and family celebration for visitors and area residents alike, in which an array of activities and performances unfold over a seven-block stretch of Greenwich Street from Duane to Hubert Streets. Local schools, merchants, restaurants, and civic organizations participate in this all day, family friendly celebration. Special performances are held all day long on boulevard stages and in the streets, along with surprise appearances by favorite characters from movies, books, and television.

Project Rebirth

LMDC will allocate up to \$300,000 of the approximate \$970,000 needed to complete filming and post-production work on the Project Rebirth film. Project Rebirth has been funded in the past by LMDC through a \$1,000,000 Cultural Enhancement Fund grant as described in Partial Action Plan 11. Project Rebirth's mission is to document the reconstruction of the WTC site and the experiences of individuals directly affected by the events of September 11th. Through this project, Project Rebirth aims to ensure that people today and in future generations experience the rebuilding process, and learn from our nation's ability to recover.

September 11 Commemoration

LMDC will allocated up to \$500,000 to The National September 11 Memorial & Museum at the World Trade Center Foundation, Inc. to provide for costs related to the 2010 and 2011 September 11 Commemoration. LMDC funding is necessary due to the fact that private support for the annual ceremony through in-kind and cash donations has significantly diminished in recent years and is not sufficient to cover the costs through 2011. At the same time, the ongoing need for the ceremony remains as we approach the ten-year anniversary of the attacks. LMDC funds would cover the out-of-pocket costs of production, including engineering, equipment, labor, lighting, power, site security, services, and supplies.

A Final Action Plan Amendment approved by HUD in June 2012 increases the allocation for Cultural and Community Events and Installations by \$895,000 from \$3,150,000 to \$4,045,000. These additional funds were used to increase the \$605,000 allocation for the 2010 and 2011 September 11th commemorative ceremonies by \$895,000 to \$1,500,000. This enabled the LMDC to reimburse the National September 11 Memorial and Museum for production costs associated with the annual September 11 ceremonies.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: FCSSW-1200
Activity Title: Fulton Corridor Street Scape and Street Wall

Activity Category:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 1200
Projected Start Date:
 07/14/2006
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Fulton Corridor
Projected End Date:
 03/31/2017
Completed Activity Actual End Date:

Responsible Organization:
 Lower Manhattan Development Corporation, NYC

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$4,820,945.38
Total Budget	\$0.00	\$4,820,945.38
Total Obligated	\$0.00	\$4,820,945.38
Total Funds Drawdown	\$0.00	\$4,820,945.38
Program Funds Drawdown	\$0.00	\$4,820,945.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,820,945.38
Lower Manhattan Development Corporation, NYC	\$0.00	\$4,820,945.38
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: On June 11, 2009, the LMDC Board authorized a reduction in the amount of the Subrecipient Agreement, which reduced the amount for the Fulton Corridor streetscape and streetwall improvement project in the Subrecipient Agreement from \$7,788,000 to \$7,102,050. The amendment to Partial Action Plan 12 reflecting that reduction is posted on the LMDC website. This program will enhance the pedestrian and vehicular movement in the portals leading to Fulton Street, including John Street from William Street to South Street to enhance the connection to Burling Slip. On January 26, 2012, the LMDC Board authorized a Partial Action Plan 12 and Subrecipient Agreement amendment to include an additional three blocks of Spruce Street between Park Row and Gold Street in the streetscape project. Partial Action Plan 12 was amended to include the additional blocks and posted on LMDC's website on March 12, 2012. The streetscape and streetwall improvements are part of the Fulton Corridor Revitalization Program. Potential improvements include new sidewalks and curbs, roadway resurfacing, street furniture, light poles, wayfinding signage, landscaping, seating, plantings and increased open space along Fulton Street between Gold and Pearl Streets.

PROPOSED BENEFICIARIES: The Fulton Corridor Revitalization Program will provide needed public investment in the Fulton Corridor, benefiting the growing residential population, businesses and retailers, and area office workers and visitors to the WTC Site and the South Street Seaport. The number of persons benefiting annually is based on a 2006 economic analysis report produced by The Louis Berger Group, which determined that there were approximately 49,111 residents who live within 0.5 miles of the project area and 52,141 workers who work within 0.25 miles of the project area.



SELECTION OF BENEFICIARIES: The Fulton Corridor is a major artery in Lower Manhattan, connecting the rebuilt World Trade Center site and Battery Park City to the Seaport and the soon to be developed East River Esplanade. The streetscape program will allow for steady improvement of streetscape to match the improved facades and open spaces.

Location Description:

The Program area for these improvements includes Nassau Street between Fulton Street and Maiden Land, William Street between Maiden Lane and Beekman Street, Gold Street between Platt and Beekman Streets, Cliff Street between John and Fulton Streets, Pearl Street between Maiden Lane and Fulton Street, and Spruce Street between Park Row and Gold Street.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
National Park Service's Urban Park and Recreation Recovery Program (UPARR)	\$6,000,000.00
Total Other Funding Sources	\$0.00

Project # / 1301 / Economic Development

Grantee Activity Number:	ECON-1301
Activity Title:	ECON-1301

Activity Category:
Econ. development or recovery activity that creates/retains

Project Number:
1301

Projected Start Date:
01/01/2007

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Economic Development

Projected End Date:
03/31/2018

Completed Activity Actual End Date:

Responsible Organization:
New York City Economic Development Corporation.



Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$6,928,417.90
Total Budget	\$0.00	\$6,928,417.90
Total Obligated	\$0.00	\$6,928,417.90
Total Funds Drawdown	\$0.00	\$5,204,050.52
Program Funds Drawdown	\$0.00	\$5,204,050.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,280,720.27
New York City Economic Development Corporation.	\$0.00	\$5,280,720.27
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOWER MANHATTAN ECONOMIC DEVELOPMENT PROGRAM -- For Lower Manhattan to continue to recover from the attacks of September 11, new opportunities to increase economic activity must be developed. Creating new residential neighborhoods, attracting new commercial and retail tenants to Lower Manhattan, and spurring construction that will generate new jobs are important goals that are consistent with LMDC's Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan. LMDC had allocated \$30 million for economic development initiatives in Lower Manhattan. Subsequent amendments reduced this amount to \$6,928,418. The New York City Economic Development Corporation (EDC) planned to use these funds to implement projects that (1) increase economic activity in Lower Manhattan by spurring and promoting additional commercial and residential development; (2) attracting or retaining businesses and residents to locate in Lower Manhattan; and/or (3) providing short-term and/or long-term jobs in Lower Manhattan. Prior to allocating funding to any project, EDC would engage public participation in the review of the project's ability to promote one or more of the above three goals and solicit and consider public input.

ECONOMIC DEVELOPMENT PROGRAM OBJECTIVES This program will spur activity that will help prevent blight that could result absent intervention to address the existing conditions resulting from the events of September 11. This program will also benefit low-and-moderate-income people.

BENEFICIARIES-- The economic development projects will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. More specific beneficiaries will be identified as projects are selected.

SCHEDULE The economic development projects were expected to be identified by December 31, 2007 and to be completed by December 31, 2015. As noted below the activity completion date was extended to December 2017.

CURRENT PROJECTS UNDER THE PROGRAM -- The Small Firm Assistance Program is one of the projects funded under the Economic Development Program. The Small Firm Assistance Program provided grants to eligible small firms in Lower Manhattan adversely affected by street closures related to publicly-funded construction. The Program was amended to expand eligibility under the Program, increase the Programs funding and extend its expiration date through December 31, 2017.

FEDERAL AND OTHER RESOURCES-- LMDC proposes to allocate up to \$6,928,418 for a Lower Manhattan Economic Development Program.

TOTAL ESTIMATED COST--The total estimated cost for this activity as outlined in this Partial Action Plan is up to \$6,775,000.

Location Description:

PROJECT AREA— The project area for the economic development program is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

This activity is intended to identify and focus on economic development projects that would spur economic activity in Lower Manhattan. Economic development projects benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. The Small Firms Assistance Program was established as a way to help the small businesses that suffered due to the ongoing public construction throughout lower Manhattan. This program, administered by LMDC with the City of New York Department of Small Business Services, provided over \$5.2 million in grants to 367 eligible small businesses before it concluded. The remaining activity funds will be used to support other ongoing lower Manhattan economic development projects. No funds were expended from this activity during the past quarter.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Businesses	0	1009/364

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 1302 / Transportation Improvements

Grantee Activity Number: TRANS-1302
Activity Title: TRANS-1302

Activity Category:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 1302
Projected Start Date:
 12/31/2006
Benefit Type:
 Area ()
National Objective:
 Urgent Need

Activity Status:
 Under Way
Project Title:
 Transportation Improvements
Projected End Date:
 03/31/2021
Completed Activity Actual End Date:

Responsible Organization:
 New York City Department of Small Business

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$15,835,000.00
Total Budget	\$0.00	\$15,835,000.00
Total Obligated	\$0.00	\$15,835,000.00
Total Funds Drawdown	\$27,795.13	\$7,026,876.06
Program Funds Drawdown	\$27,795.13	\$7,026,876.06

Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,899,858.77
New York City Department of Small Business Services	\$0.00	\$5,899,858.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOWER MANHATTAN TRANSPORTATION IMPROVEMENT PROGRAM-- Access to transportation has been identified as a competitive advantage for Lower Manhattan. Access to subways, the PATH station, ferries, bridges and tunnels make Lower Manhattan an attractive place to live and work. As Lower Manhattan continues to grow, ensuring sufficient transportation will be a key to its continue success. LMDC initially allocated up to \$31,000,000 then through amendments reduced the allocation to \$15,835,000 to address a range of transportation initiatives intended to benefit commuters, businesses, residents and pedestrians in Lower Manhattan. The City of New York and The National 9/11 Memorial Museum planned to use these funds to implement projects within Lower Manhattan that accomplished one or more of the following: improve mobility; improve connectivity between Lower Manhattan, the rest of New York City, and the surrounding region; promote the livability of Lower Manhattan and/or encourage business development; improve conditions for pedestrians and bicyclists; promote use of public transportation; provide access to the streets for those vehicles that need it; reduce congestion on the streets; support traffic management and emergency response; and ease the impact of construction on residents, businesses and tourists. Prior to allocating funding to any project, the National 9/11 Memorial Museum and the NYC Economic Development Corporation engaged public participation in the review of the project's ability to promote one or more of the above goals and solicit and consider public input. -PROGRAM OBJECTIVES This program will help prevent of blight that could result absent intervention to address the existing conditions resulting from the events of September 11th. -BENEFICIARIES-- The transportation improvement projects to be funded will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. --ALLOCATIONS IN PARTIAL ACTION PLANS A total of \$31 million has been allocated in the Final Action Plan. The initial Final Action Plan allocated \$31,000,000 to Transportation Improvements. The Final Action Plan was amended in June 2012 to reduce the allocation for Transportation Improvements by \$14 Million to a total of \$17 Million. A February 2013 amendment further reduced the allocation to \$15,835,000. The February 2013 amendment also allowed the National September 11 Memorial & Museum at the World Trade Center Foundation, Inc. to allocate and implement Transportation Improvements.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

The Project seeks to enhance the identity of the Water Street commercial corridor by creating a pedestrian-oriented environment through landscaping, improving pedestrian safety, maintaining appropriate traffic flow, prioritizing commercial curb access, incorporating traffic calming measures, and including sustainable elements to improve resiliency. The scope of work includes intersection improvements and traditional streetscape elements throughout the Corridor such as curb extensions, bump-outs, benches, street trees, and planters. This quarter, New York City Economic Development Corporation (NYCEDC) was paid over \$27,000 in reimbursement requests. Design is complete and NYCEDC has completed their bid review analysis phase for construction. NYCEDC has selected a Construction Manager J. Pizzarusso Landscaping Corporation (JPL). A contract with HUD passdown language between JPL and NYCEDC will be provided to LMDC in the near future. To date, over \$158,000 has been paid to Minority and/or Woman Business Enterprises for the NYCEDC portion of work in the grant. This project was originally scheduled for completion by June 2021 but was delayed due to procurement issues that have since been resolved but is now on hold and further delayed due to the current Pandemic.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3800/3800



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / 1343 / Education - Other

Grantee Activity Number: EDU-1343

Activity Title: EDU-1343

Activity Category:

Public services

Project Number:

1343

Projected Start Date:

12/31/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Education - Other

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Education and/or

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2020

To Date

Total Budget

N/A

\$3,000,000.00

Total Obligated

\$0.00

\$3,000,000.00

Total Funds Drawdown

\$0.00

\$3,000,000.00

Program Funds Drawdown

\$0.00

\$3,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$3,000,000.00

New York City Department of Education and/or School

\$0.00

\$3,000,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

PROJECT BACKGROUND: Lower Manhattan is now one of the fastest growing residential neighborhoods in New York City. As a result, the area has a pressing need for educational resources, including additional classroom space. **PROJECT DESCRIPTION:** LMDC proposes to allocate \$3,000,000 from the Final Action Plan for educational purposes in Lower Manhattan. Funds will be used to upgrade existing and/or create additional public school facilities in keeping with the DOE's Children First 2005-2009 Five Year Capital Plan. The objective of this activity is to benefit Lower Manhattan area residents through improved school facilities.

BENEFICIARIES: The thousands of families living in the immediate downtown area will benefit from improved educational facilities serving Lower Manhattan children. School improvements would serve the diverse Lower Manhattan community at-large, including low and moderate income persons.

SCHEDULE: New Lower Manhattan school facilities improvements are scheduled to be identified by December 31, 2009 and completed by December 31, 2011.

FEDERAL AND OTHER RESOURCES: The Department of Education will provide full project budgets once projects have been selected.

TOTAL ESTIMATED COST LMDC has allocated \$3,000,000 to the Department of Education to spend on projects to improve Lower Manhattan school facilities.

Location Description:

Lower Manhattan, south of Houston Street

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/2540	0/3975	0/19932	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	