

Grantee: Empire State Development Corporation (NYS)

Grant: B-02-DW-36-0001

January 1, 2022 thru March 31, 2022 Performance

Grant Number: B-02-DW-36-0001	Obligation Date: 06/07/2002	Award Date:
Grantee Name: Empire State Development	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$2,000,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$2,000,000,000.00	Estimated PI/RL Funds: \$12,142.44	
Total Budget: \$2,000,012,142.44		

Disasters:

Declaration Number

FEMA-1391-NY

Narratives

Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 8-member Board of Directors (Formerly 16 - member), half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The centerpiece of LMDCs efforts is the creation of a permanent memorial honoring those lost, while affirming the democratic values that came under attack on September 11. The United States Department of Housing and Urban Development appropriated \$2 billion to fund the Lower Manhattan Development Corporations initiatives.

Recovery Needs:

The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$2,118,876,256.97
Total Budget	\$0.00	\$1,999,999,999.97
Total Obligated	(\$1,179,996.93)	\$1,998,820,003.04
Total Funds Drawdown	\$5,608,300.00	\$1,949,673,042.42
Program Funds Drawdown	\$5,608,300.00	\$1,949,660,899.98
Program Income Drawdown	\$0.00	\$12,142.44
Program Income Received	\$0.00	\$12,142.44
Total Funds Expended	\$0.00	\$1,823,481,877.68
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00



Other Funds	\$ 0.00	\$ 118,876,257.00
Match Funds	\$ 0.00	\$ 118,876,257.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
ABC No Rio, Inc.	\$ 0.00	\$ 0.00
City of New York DOT	\$ 0.00	\$ 252,524.93
Clemente Soto Velez	\$ 0.00	\$ 394,790.65
Common Ground Community II HDFC	\$ 0.00	\$ 250,000.00
Cultural Enhancement Fund - Capital	\$ 0.00	\$ 18,418,005.63
Cultural Enhancement Fund - Planning	\$ 0.00	\$ 7,962,780.34
Empire State Development Corporation (ESD)	\$ 0.00	\$ 353,253,775.81
Florentine Festivals USA	\$ 0.00	\$ 250,000.00
Friends of The New York City Fire Department Collection	\$ 0.00	\$ 52,252.04
H.T. Dance	\$ 0.00	\$ 109,904.00
Hamilton Madison House	\$ 0.00	\$ 179,212.63
Alliance for Downtown New York	\$ 0.00	\$ 4,500,000.00
Hudson River Park Trust	\$ 0.00	\$ 72,599,999.99
LMCC	\$ 0.00	\$ 881,965.00
LMDC and State of NY Museum	\$ 0.00	\$ 126,816.08
Lower East Side Tenement Museum	\$ 0.00	\$ 400,000.00
Lower Manhattan Cultural Council	\$ 0.00	\$ 288,775.00
Lower Manhattan Development Corporation	\$ 0.00	\$ 358,723,135.32
Lower Manhattan Development Corporation -	\$ 0.00	\$ 7,493,230.13
Lower Manhattan Development Corporation with	\$ 0.00	\$ 15,144,461.68
Lower Manhattan Development Corporation with the New	\$ 0.00	\$ 8,514,921.12
Lower Manhattan Development Corporation, NYC Economic	\$ 0.00	\$ 4,820,945.38
Asian Americans for Equality	\$ 0.00	\$ 270,482.85
Lower Manhattan Transportation Planning	\$ 0.00	\$ 3,172,000.00
MFY Legal Services Inc.	\$ 0.00	\$ 500,000.00
Manhattan Youth Recreation & Resources	\$ 0.00	\$ 500,000.00
Municipal Art Society	\$ 0.00	\$ 3,695,000.00
Museum of American Finance	\$ 0.00	\$ 99,500.00
Museum of the City of New York	\$ 0.00	\$ 1,999,920.00
NYC EDC and Performing Arts Center	\$ 0.00	\$ 181,971.25
New Amsterdam Public Market Association, Inc.	\$ 0.00	\$ 228,797.87
New Museum	\$ 0.00	\$ 100,000.00
New York Asian Women's Center	\$ 0.00	\$ 266,462.02
Battery Dance Company	\$ 0.00	\$ 124,810.22
New York City Department of Environmental Protection	\$ 0.00	\$ 0.00
New York City - SBS / EDC	\$ 0.00	\$ 0.00
New York City Department of Design and Construction	\$ 0.00	\$ 309,969.00
New York City Department of Education and/or School	\$ 0.00	\$ 3,000,000.00
New York City Department of Housing and Preservation	\$ 0.00	\$ 6,200.00
New York City Department of Parks and Recreation	\$ 0.00	\$ 35,021,528.14
New York City Department of Planning, New York City	\$ 0.00	\$ 3,808,543.71
New York City Department of Small Business Services	\$ 0.00	\$ 8,379,858.77
New York City Department of Transportation	\$ 0.00	\$ 4,773,635.04
New York City Economic Development Corporation	\$ 0.00	\$ 29,279,462.56
Battery Park City Authority	\$ 0.00	\$ 0.00
New York City Economic Development Corporation.	\$ 0.00	\$ 142,358,862.33
New York City Health and Hospitals Corporation	\$ 0.00	\$ 820,000.00
New York City School Construction Authority, New York City	\$ 0.00	\$ 23,000,000.00
New York Public Radio	\$ 0.00	\$ 178,705.22
New York State Department of Transportation	\$ 0.00	\$ 2,417,438.51
New York State Department of Transportation; Port	\$ 0.00	\$ 22,361,532.23



New York University	\$ 0.00	\$ 500,000.00
Pace university	\$ 0.00	\$ 1,000,000.00
Paul Taylor Dance Foundation	\$ 0.00	\$ 250,000.00
Port Authority of New York and New Jersey	\$ 0.00	\$ 4,184,307.14
Children's Museum of the Arts	\$ 0.00	\$ 227,442.56
Public Art Fund	\$ 0.00	\$ 243,461.85
September 11th Families Association	\$ 0.00	\$ 3,000,000.00
Sound Portraits Productions	\$ 0.00	\$ 866,021.13
Southbridge Adult and Senior Citizen Activity Center	\$ 0.00	\$ 97,374.25
State of NY Museum	\$ 0.00	\$ 63,418.33
The Alliance for Downtown New York	\$ 0.00	\$ 700,000.00
The Chinatown LDC will assume management of the	\$ 0.00	\$ 1,160,000.00
The Drawing Center	\$ 0.00	\$ 2,000,000.00
The Eductaional Alliance	\$ 0.00	\$ 300,000.00
The Flea Theater	\$ 0.00	\$ 500,000.00
Chinatown LDC and City of NY	\$ 0.00	\$ 5,887,693.23
The Fund For Public Schools	\$ 0.00	\$ 1,397,111.47
The National September 11 Memorial & Museum at the	\$ 0.00	\$ 285,357,440.25
The New York City Department of Housing Preservation	\$ 0.00	\$ 21,000,000.00
The New York City Department of Housing Preservation	\$ 0.00	\$ 20,200,000.00
The Wooster Group	\$ 0.00	\$ 250,000.00
Tribeca Film Festival	\$ 0.00	\$ 3,247,728.00
University Settlement Society of New York, Inc.	\$ 0.00	\$ 263,846.00
WTC Memorial Foundation	\$ 0.00	\$ 70,268,532.24
City Parks Foundation	\$ 0.00	\$ 499,506.78
City University of New York	\$ 0.00	\$ 15,000,000.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	.00%	2.11%	2.04%
Minimum Non Federal Match	\$.00	\$27,500,000.00	\$118,876,257.00
Overall Benefit Amount	\$.00	\$39,979,996.93	\$37,625,423.72
Limit on Public Services	\$.00	\$91,606,544.78	\$88,727,057.53
Limit on Admin/Planning	\$.00	\$103,164,627.82	\$102,582,355.61
Limit on Admin	\$.00	\$73,835,428.35	\$73,253,156.14
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

1st qtr 2022 QPR

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Business Recovery Program	\$0.00	\$218,728,643.42	\$218,728,643.42
0006, Job Creation & Attraction Program	\$0.00	\$136,900,000.00	\$115,573,070.00
0007, Small Firm Attraction & Retention	\$0.00	\$27,625,391.07	\$27,625,391.07
0101, Residential Grant Program	\$0.00	\$236,057,064.12	\$236,057,064.12
0102, Employment Training Assistance	\$0.00	\$337,771.00	\$337,771.00
0103, Interim Memorial	\$0.00	\$309,969.00	\$309,969.00
0121, Columbus Park Pavillion	\$0.00	\$767,406.31	\$767,406.31



0122, History & Heritage Marketing	\$0.00	\$4,612,619.00	\$4,612,619.00
0141, Downtown Alliance Streetscape	\$0.00	\$4,000,000.00	\$4,000,000.00
0142, NYSE Security Improvements	\$0.00	\$24,891,702.66	\$24,891,702.66
0143, Parks+&+Open+Spaces	\$3,000,000.00	\$37,428,323.58	\$37,428,323.58
0144, Hudson River Park Improvement	\$0.00	\$74,100,000.00	\$74,100,000.00
0145, Millenium High School	\$0.00	\$0.00	\$0.00
0146, West Street Pedestrian Connection	\$0.00	\$22,361,533.23	\$22,361,533.23
0147, BRIDGE	\$0.00	\$13,090,900.00	\$13,090,900.00
0148, LM Communication Outreach	\$0.00	\$1,000,000.00	\$1,000,000.00
0149, Pace Green Roof Design	\$0.00	\$0.00	\$0.00
0151, Chinatown Tourism Marketing	\$0.00	\$1,160,000.00	\$1,160,000.00
0152, Lower Manhattan Info	\$0.00	\$2,548,555.98	\$2,548,555.98
0171, WTC Site	\$11,160.00	\$659,578,783.00	\$658,260,987.35
0172, Lower Manhattan Tourism Programs	\$0.00	\$3,950,000.00	\$3,950,000.00
0240, East River Waterfront	\$917,737.80	\$167,783,404.35	\$153,327,455.72
0241, Lower Manhattan Street Management	\$0.00	\$8,957,942.22	\$8,957,942.22
0243, East Side K-8 School	\$0.00	\$23,000,000.00	\$23,000,000.00
0244, Fitterman Hall	\$0.00	\$15,000,000.00	\$15,000,000.00
0245, Chinatown Projects	\$0.00	\$6,290,752.90	\$6,290,752.90
0246, Lower Manhattan Business Expansion	\$0.00	\$2,670,000.00	\$2,670,000.00
0600, Lower Manhattan Housing	\$5,950.00	\$55,179,996.93	\$52,825,423.72
0708, Lower Manhattan Public Service Programs	\$0.00	\$7,857,921.13	\$7,857,921.13
0901, Planning & Administration	\$0.00	\$99,565,841.51	\$98,972,422.85
1101, Community & Cultural Enhancements	\$613,406.65	\$84,582,343.60	\$82,744,656.00
1102, Drawing Center	\$0.00	\$2,000,000.00	\$2,000,000.00
1200, Fulton Corridor	\$0.00	\$29,342,328.18	\$29,342,328.18
1301, Economic Development	\$1,060,045.55	\$6,928,417.90	\$6,928,417.90
1302, Transportation Improvements	\$0.00	\$15,692,388.89	\$7,239,642.64
1343, Education - Other	\$0.00	\$3,000,000.00	\$3,000,000.00
7744, Hudson River Park	\$0.00	\$2,700,000.00	\$2,700,000.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Project # / 0006 / Job Creation & Attraction Program



Grantee Activity Number: JCRP-7720

Activity Title: Job Creation and Retention Program

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0006

Projected Start Date:

11/21/2002

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Job Creation & Attraction Program

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation (ESD)

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$136,900,000.00
Total Budget	\$0.00	\$136,900,000.00
Total Obligated	\$0.00	\$136,900,000.00
Total Funds Drawdown	\$0.00	\$115,573,070.00
Program Funds Drawdown	\$0.00	\$115,573,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$106,560,601.14
Empire State Development Corporation (ESD)	\$0.00	\$106,560,601.14
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

WTC JOB CREATION AND RETENTION PROGRAM --- The WTC Job Creation and Retention Program (JCRP) offers grants to assist firms with 200 or more employees that were displaced from their workspace for at least one month after 9/11, as well as other affected firms, and firms willing to create new jobs in the downtown area. JCRP is managed by ESD in cooperation with NYC EDC in accordance with a Final Action Plan and an Amended Action Plan accepted and approved by HUD. Assisted companies are required to maintain jobs in New York City for a minimum of ten years. Decisions as to whether to provide assistance and how much to offer are evaluated on an individual case basis based upon an assessment of the economic value of the project to New York City, risk, location, and size of workforce. In addition, there is assistance for projects for the adaptive reuse of available space to meet the needs of firms with specialized requirements in industries offering substantial job creation potential to the area on or south of Canal Street. Empire State Development (ESD) has been drawing on LMDC's \$143 million sub-allocation since August 2003. TOTAL COST OF PROGRAM:ESDs Action Plans allocated \$175million for WTC JCRP all of which has been spent leaving LMDC's available JCRP funds to cover the final grant payments.

Location Description:

On or South of Canal Street

Activity Progress Narrative:

Since the program's inception over 66,000 Lower Manhattan jobs have been retained or created (including over 11,400 attracted and created jobs). To date, over \$258,000,000 in JCRP grant funds including nearly \$116,000,000 from this LMDC grant activity have been paid. Since December 31, 2015, ESD and the New York

City Economic Development Corporation stopped accepting requests for new JCRP grants in accordance with the program offer deadline that had been in place. No further payments will be made to grantees. Monitoring of post grant requirements was performed for past recipients and this monitoring will continue through 2028. Post Grant requirement monitoring performed by ESD for 2021 compliance is underway. We await the results of the ESD review to determine if any grant funds will need to be returned to LMDC due to non-compliance with post grant requirements. Residual funds from this activity will most likely be reallocated to the Affordable Housing activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	142/94

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	152931/28078	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	2240/0	6064/0	30313/0	27.39

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0143 / Parks+&+Open+Spaces



Grantee Activity Number: Parks-7743

Activity Title: Parks-7743

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0143

Projected Start Date:

08/05/2003

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Parks+&+Open+Spaces

Projected End Date:

02/28/2022

Completed Activity Actual End Date:

02/28/2022

Responsible Organization:

New York City Department of Parks and Recreation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$37,428,323.58

Total Budget

(\$60,844.67) \$37,428,323.58

Total Obligated

(\$60,844.67) \$37,428,323.58

Total Funds Drawdown

\$3,000,000.00 \$37,428,323.58

Program Funds Drawdown

\$3,000,000.00 \$37,428,323.58

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$34,254,121.83

New York City Department of Parks and Recreation

\$0.00 \$34,254,121.83

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$49,981,689 for the Neighborhood Parks And Open Spaces program in Lower Manhattan. The first phase of the Open Spaces program began in 2003 and includes improvements at Wall Street Triangle, Coenties Slip, Old Slip, Washington Market Park, Tribeca Park, Battery Park Bosque, Drumgoole Plaza, Brooklyn Bridge Plaza, Columbus Park, Sara D. Roosevelt Park, Bowling Green, Al Smith Playground, and the East River Park ball fields. New Parks and Significant Enhancements - Wall Street Triangle has been significantly greened with planting beds, flowering trees, and an expanded sidewalk. The Coenties Slip project created a permanent public space from an unused roadbed. The Battery Bosque is a newly designed portion of an existing park that now includes an ornamental garden, evening lighting, and a fountain. The Bosque complements other improvements in Battery Park such as the renovation of historic Castle Clinton. The Brooklyn Bridge Plaza and Drumgoole Plaza projects removed parking spaces and replaced traffic barriers to expand and improve the public space. Major Rehabilitations - The Central Lawn of Washington Market Park, a major destination in a heavily residential neighborhood, was reconstructed with new turf and an irrigation system. Bowling Green, America's first park was completely refurbished. Portions of Columbus Park have been reconstructed and new amenities in this heavily used Chinatown park include benches, game and picnic tables, drinking fountains, and lighting. The East River Park project reconstructed ball fields. --The second phase of parks capital improvements began in 2006 and include: Washington Market Park Comfort Station, Collect Pond Park, Sara D. Roosevelt Phase 2, Allen and Pike Street Malls, James Madison Park, Battery Park, and Canal Varick Laight Park. PROJECT SUPPORT AND OUTREACH: Community Board 1 contributed insight into residents' needs for the area at meetings and through written correspondence. Input was solicited and received from organizations such as the Alliance for Downtown New York, the Real Estate Board of New York, and the Association for a Better New York, the Partnership for New York City, Wall Street Rising, and the American Institute of Architects. Major area firms and property owners were also consulted to determine specific needs and ways to facilitate and sustain economic growth. The City of New York Mayor's Office compiled input from a number of sources and a range of constituencies, determining areas of overlap and greatest need. PROPOSED

BENEFICIARIES: The creation of open spaces and neighborhood parks will provide public facilities that add to the quality of life for all communities in lower Manhattan and draw residents and visitors to the area, which will also contribute to the rehabilitation of Lower Manhattan. These projects will provide immediate relief to Lower Manhattan residents, businesses, workers, students, and visitors by improving accessibility in and around Lower Manhattan and enhancing the quality-of-life in Lower Manhattan, making this a more attractive place to live, work, and visit. Community Board 1 and 3 comprise the proposed Lower Manhattan project area. Community Board 1 has the highest population growth rate of the city's 59 community boards, with increases of 100%, 59%, and 35%, over the last three decades respectively. According to the 2000 Census, the population is 34,420 residents, with over 6,791 families. A dire need for additional parks has repeatedly been identified by Community Board 1 in its annual Statement of Needs, particularly on the district's east side where virtually no park space is available. In addition to its growing residential population, the area hosts hundreds of thousands of tourists annually, making improved public spaces essential to the sustainability of the area. In contrast, further east, Community Board 3 consists of predominantly low- and moderate-income households and has the third lowest median income in Manhattan. Community Board 3 has a long tradition of ethnic, economic, and cultural diversity and with a population of 164,407 according to the 2000 Census is one of the City's most densely populated areas. The need for additional parkland and the rehabilitation of existing parks has been identified as a high priority of the Community Board. Enhanced parks and new green spaces across the residential communities throughout Lower Manhattan will serve as a catalyst for the redevelopment of Lower Manhattan by providing public facilities for local workers, a draw for businesses, and an improvement in the quality of life for downtown's growing residential population. They will also provide a significant destination for visitors by capitalizing on downtown's magnificent waterfront setting, unique architectural character, and important historical context.

Location Description:

Wall Street Triangle- Wall Street, Pearl and Water streets; Coenties Slip- Coenties Slip, Pearl and Water streets; Tribeca Park- Beach Street, 6th Ave, and Ericsson Place; East River Park Ballfields- Montgomery-Houston Street and FDR drive; Drumgoole Plaza- Frankfort and Gold Streets; Brooklyn Bridge Plaza- Avenue of the Finest, Frankfort St, and Park Row. Improvement will be made up to Chatham Square; Sara D. Roosevelt Park- Forsyth, Canal, Chrystie, and E. Houston; Bowling Green- Broadway and Whitehall Street; Al Smith Playground- Catherine, Madison, to Oliver Street; Washington Market Park- Greenwich and Chambers Streets; Old Slip- Old Slip, Water, and FDR; Louise Nevelson Plaza - Maiden Lane, Liberty St, William St. PHASE 2: Lower Manhattan, bounded by West Street to the west, the East River to the east, and generally between the Brooklyn and Manhattan Bridges. The Allen and Pike Street Malls extend from the East River, up along Pike Street to Canal Street, where they become the Allen Street Malls and extend northward to Houston Street.

Activity Progress Narrative:

Funds in this Parks and Open Spaces activity within the Final Action Plan were available to help cover costs associated with the ongoing Battery PlayScape project which is also funded with a Settlement Funds allocation in Partial Action Plan S-2, and costs associated with the remaining parks and open spaces projects in the current LMDC portfolio. During the first quarter of 2022, \$3,000,000 was spent from this activity towards the final Battery PlayScape project payment made to the New York City Department of Parks and Recreation. Peck Slip Park has opened to the public and final reimbursement requests were paid. Corlears Hook Park renovations "punch list" items were completed and final payments were made. The Battery PlayScape project has been completed, paid in full and opened to the public. All LMDC funded parks projects with the New York City Department of Parks and Recreation have been completed and opened to the public. This activity is now closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	176807/1
# of public facilities	0	98/14

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / **0147 / BRIDGE**



Grantee Activity Number: LM-0147-BRIDGE
Activity Title: Grant I Bridge West Thames

Activity Type:
 Acquisition, construction, reconstruction of public facilities

Project Number:
 0147

Projected Start Date:
 10/31/2016

Benefit Type:
 N/A

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 BRIDGE

Projected End Date:
 12/31/2021

Completed Activity Actual End Date:
 12/31/2021

Responsible Organization:
 Battery Park City Authority

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$13,090,900.00
Total Budget	(\$50,698.40)	\$13,090,900.00
Total Obligated	(\$50,698.40)	\$13,090,900.00
Total Funds Drawdown	\$0.00	\$13,090,900.00
Program Funds Drawdown	\$0.00	\$13,090,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Battery Park City Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Pedestrian Bridge over West Street at West Thames Street--The new pedestrian bridge will create an alternate safe crossing of West Street and provide an improved connection between Battery Park City with its open spaces, recreational facilities, residences and commercial buildings and the rest of Lower Manhattan. The bridge will benefit Lower Manhattan residents, workers, and visitors as well as parents and children attending the new Public School 276 that has opened in Battery Park City a few blocks south of West Thames Street. The bridge is expected to be constructed in 2019.

Location Description:

The pedestrian bridge will span West Street in the vicinity of its intersection with West Thames Street. The eastern landing of the bridge will be to the north of the MTA-owned Brooklyn Battery Garage and the western landing will be in the vicinity of the Battery Park City Esplanade along West Street.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/380
# of public facilities	0	6/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$20,000,000.00
Other Private Funds - various	\$7,500,000.00
Subtotal Match Sources	

Activity Supporting Documents: None

Project # / 0171 / WTC Site

Grantee Activity Number: 0171-WTC-SHIP

Activity Title: WTC SHIP

Activity Type:

Public services

Activity Status:

Under Way

Project Number:

0171

Project Title:

WTC Site

Projected Start Date:

07/12/2010

Projected End Date:

12/30/2022

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

LMDC and State of NY Museum

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,100,000.00
Total Budget	\$0.00	\$2,100,000.00
Total Obligated	\$0.00	\$2,100,000.00
Total Funds Drawdown	\$11,160.00	\$782,204.35
Program Funds Drawdown	\$11,160.00	\$782,204.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$217,745.69
LMDC and State of NY Museum	\$0.00	\$126,816.08
Lower Manhattan Development Corporation	\$0.00	\$27,511.28
State of NY Museum	\$0.00	\$63,418.33
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

In 2004, as part of LMDC's environmental obligations for the World Trade Center site, LMDC entered into an agreement regarding historic resources with the NYS Historic Preservation Office and the federal Advisory Council on Historic Preservation ("the Programmatic Agreement"). Under this agreement, if an historic resource is found during the site's reconstruction, state and federal officials need to be notified and a mitigation plan developed for the historic resource, subject to consultation with approximately 40 consulting parties identified in that agreement.

On July 13, 2010 archaeologists monitoring excavation of the WTC Site observed the curved timbers of the lower hull of what proved to be the stern of an 18th century ship. After the remnants were uncovered, LMDC assembled a team of ship experts and conservators to develop and execute a short-term mitigation plan so the ship could be removed from the site in a controlled manner before its condition was threatened by exposure to the elements. The effort included protecting, recording, excavating, disassembling, packaging, and removing the vessel's components and associated artifacts from the project site.

A year later remnants of the bow were discovered on the site. As a result of LMDC's efforts, remnants from both the bow and stern are currently in stable condition and are being stored at the Center for Maritime Archaeology and Conservation at Texas A&M University.

The NYS Historic Preservation Office has determined the ship is eligible for listing on the National Register of

Historic Places. Only about a dozen colonial-era merchant ships have ever been professionally recorded nationwide. The WTC Ship is significant for its association with the rise in prominence of New York’s port during the late 18th century, its association with the development of New York City’s Hudson River shoreline, and for being an early example of a Hudson River Sloop.

After all the ship’s materials were removed and analyzed, LMDC contacted institutions in the New York metropolitan area to determine their interest in displaying the WTC ship. The institution that expressed the greatest interest was the New York State Museum in Albany. The Museum intends to make the ship a centerpiece. The museum already displays a collection of materials from the World Trade Center and objects from the international response to the events of September 11, 2001.

LMDC has amended the Final Action Plan and Partial Action Plan 11 to re-allocate up to \$2,100,000 from the Community and Cultural Enhancement Funds to provide for the preservation, reconstruction, and display of the World Trade Center Ship. This work may include analysis, cleaning, stabilization, freeze drying, reconstruction, potential fabrication of missing parts, assembly of an exhibit, and preparation of interpretive materials. Because this phase of the work is expected to last as many as seven years, it is expected that LMDC would begin this work using its consultants and would later transfer ownership of the ship to the Museum and the Museum would complete the work through its Subrecipient agreement.

The proposed transfer of the ship to the Museum for public display, which constitutes the proposed mitigation effort required by the 2004 agreement regarding historic resources preservation, is subject to consultation with the State Historic Preservation Office, the federal Advisory Council on Historic Preservation, and “consulting parties” which have been identified to consider World Trade Center historic issues. LMDC staff would consider the comments of the consulting parties before modifying or finalizing the mitigation plan, as appropriate.

This plan would constitute the full mitigation required by the April 22, 2004 Programmatic Agreement for the WTC Memorial and Redevelopment Plan and would not cause any significant adverse effects under the State Environmental Quality Review Act.

Location Description:

WTC, Texas A&M, and State of NY Museum (Albany, NY)

Activity Progress Narrative:

During the past six months we have needed to engage the services of outside counsel to help keep the Texas A&M project team focused on the scope of work agreed upon in our contract with Texas A&M. During the quarter, over \$11,600 was charged to this activity for legal costs associated with the Texas A&M conservation work. Texas A&M once again informed us that they are winding down Phase 1 work of a three phase project associated with the conservation of the World Trade Center (WTC) Ship that was excavated at the WTC site. Phase 1 fell well behind schedule due to ongoing efforts to remove far more iron than anticipated iron from the wood of the ship remnant which Texas A&M has indicated is essential to the remnants conservation. During the quarter we focused on keeping the conservation process on track using a clearly defined plan that was included in our most recent contract amendment. We were told in September 2021 that Phase one was nearing completion and we await an update on that phase and Phases 2 work which includes the design and construction of a movable cradle for the ship. Phase 3 will involve delivery and re-construction of the ship remnant and cradle at the New York State Museum exhibition space in 2024.

We have also been working with New York State Museum on their contract with LMDC and transferring oversight of the conservation process to them. We are encouraging the New York State Museum, the recipient of the artifacts including the Ship remnant for exhibition in the future, to assume a greater role going forward. Discussions with the New York State Museum on their funding contract are ongoing.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	1/1
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0240 / East River Waterfront



Grantee Activity Number: ERA-0240

Activity Title: East River Waterfront Access

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0240

Projected Start Date:

12/01/2005

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

East River Waterfront

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

12/31/2021

Responsible Organization:

New York City Department of Planning, New York

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$9,420,000.00
Total Budget	\$0.00	\$9,420,000.00
Total Obligated	\$0.00	\$9,420,000.00
Total Funds Drawdown	\$797,659.76	\$7,415,360.05
Program Funds Drawdown	\$797,659.76	\$7,415,360.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,808,543.71
New York City Department of Planning, New York City	\$0.00	\$3,808,543.71
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

PROGRAM DESCRIPTION: LMDC originally allocated \$10,420,000 and later reduced the authorization to \$9,420,000 to the East River Waterfront Access Program. The goal of the project is to connect the East River Waterfront to its closest Lower Manhattan neighborhoods of South Street Seaport, Chinatown, the Lower East Side, and East River Park. The program is critical to improving public access to and utilization of the waterfront area. The project would improve the east-west connection to the Waterfront by enhancing the historic slips of Catherine, Peck, Montgomery and Rutgers that were once an integral part of the working waterfront and today function only as city streets and roadbeds. Once a place to berth ships for repairs and maintenance, the slips have been filled in and leave a wide corridor between City blocks. The East River Waterfront Access project will redesign Catherine Slip, Rutgers Slip, and Montgomery Slips as median open spaces with unifying elements such as seating, paving, and plantings. Peck Slips historic character will be reinforced by a new vibrant passive open space plaza with a similar planting vocabulary and punctuated by a water feature, recalling the days when the East River actually flowed into the slips. The project improves the existing conditions on these slips by providing multiple easy and attractive pedestrian access points from the waterfront to the interior of Lower Manhattan.

PROPOSED BENEFICIARIES: This project will benefit residents, workers, and visitors to Lower Manhattan with its enhanced open space. The neighborhoods directly adjacent to the project are the South Street Seaport, Chinatown and the Lower East Side, all of which would benefit from the project.

SCHEDULE: Activities related to this project began in 2006 and will continue through 2017.

ALLOCATIONS IN PARTIAL ACTION PLAN: In September 2005, \$10,420,000 was allocated in PAP 10 for this activity. In June 2009, the authorization was reduced by \$1M to \$9,420,000.

Location Description:

PROJECT AREA--The project proposes east-west access improvements and enhancements to existing open spaces at Peck Slip in the South Street Seaport area; Catherine Slip and Montgomery Slip in Chinatown and Rutgers Slip in Lower East Side. North-south access improvements are made south of East River Park to the upland portion of Pier 42.

Activity Progress Narrative:

The LMDC funded East River Access Program is complete. The East River Waterfront Access Program included improvements to the pedestrian connections between the East River waterfront in Lower Manhattan and adjacent areas of Lower Manhattan covering sections of Catherine, Rutgers and Montgomery slips which were successfully upgraded years ago and Peck Slip which was substantially completed in the first quarter of 2021. Since then the “punch list” items needing to be addressed were completed. The New York City Department of Parks and Recreation (NYCDPR) also completed their work on the final \$828,385 reimbursement requests which were processed and paid in the quarter ending March 2022. Approximately \$674,557 worth of the Peck Slip work was performed by minority and women businesses and half of the 28 construction workers on this project were minority workers. The LMDC/HUD funds were used to provide a much needed recreational and open space facility that is actively used by the community. Approximately 550 people make use of Peck Slip Park daily since opening to the public for use in February 2021. The project has been completed and paid in full and the remaining unspent funds in this activity will be reallocated then this activity will be closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	18/2
# of public facilities	0	39/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: EREP-0240

Activity Title: East River Waterfront Esplanade and Piers

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0240

Projected Start Date:

12/31/2005

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

East River Waterfront

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

12/31/2021

Responsible Organization:

New York City Economic Development Corporation.

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$139,363,404.35
Total Budget	(\$216,595.65)	\$139,363,404.35
Total Obligated	(\$216,595.65)	\$139,363,404.35
Total Funds Drawdown	\$0.00	\$139,363,404.35
Program Funds Drawdown	\$0.00	\$139,363,404.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$122,098,259.03
New York City Economic Development Corporation.	\$0.00	\$122,098,259.03
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

LMDC has allocated \$169,580,000 for the East River Waterfront Esplanade and Piers Project. \$139,580,000 in Grant 1 and \$30,000,000 in Grant 2. The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers, the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site.) The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront. As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East River will be transformed into recreational spaces, where active water-related uses would be encouraged alongside passive recreational uses.



Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 36 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

Activity Progress Narrative:

During the fourth quarter of 2021 the New York City Economic Development Corporation (NYCEDC) and the construction manager continued to work on the renovation phases of the Brooklyn Bridge Esplanade segment of the project. Construction of the Package 4 segment of this project involving esplanade improvements from Catherine Slip to Pike Slip is complete. No funds were charged to this activity over the last year. Approximately \$842,000 in reimbursement requests were processed paid from the East River Esplanade activity in our other grant and another \$630,000 in payment requests were received. Payments for those reimbursement requests will also come from LMDC's other grant which has sufficient funds to cover the East River Waterfront and Brooklyn Bridge Esplanade project costs. This activity is in process of being closed with the residual funds being transferred to the Affordable Housing program.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	0/1
# of public facilities	0	1/6

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$30,000,000.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: EREP42 - 0240

Activity Title: East River Waterfront Pier 42 & Connector

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0240

Projected Start Date:

06/30/2012

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

East River Waterfront

Projected End Date:

12/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

New York City - SBS / EDC

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$19,000,000.00
Total Budget	\$0.00	\$19,000,000.00
Total Obligated	\$0.00	\$19,000,000.00
Total Funds Drawdown	\$120,078.04	\$6,548,691.32
Program Funds Drawdown	\$120,078.04	\$6,548,691.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

\$28 million has been allocated for design and construction costs related to improvements of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north. This \$14 million allocation in Grant 1 is for design and construction including the planned demolition abatement of a shed to the South of the project area. There are two other allocations of \$2 million in Grant 2 for planning and design and \$7 million for improvements described below. The specific scope will be dependent on the outcome of the planning process funded by the \$2 million allocation. In general terms, this project will likely include improvements to the area such as landscaping to increase green open space, public access to the waterfront, improved views of the landscape and NYC harbor, water dependent public activities, expansion of the bike path and greenway, and a variety of park recreational activities.

Location Description:

The project proposes revitalization of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north.

Activity Progress Narrative:

The New York City Economic Development Corporation (EDC) completed Phase 1A work - the demolition and abatement of an abandoned shed - and planning and design work for phase 1B - the upland park construction. EDC agreed to take on a portion of the East Side Coastal Resiliency Project (ESCR) as there will be significant overlap between the two projects. Sewer work is essential to the area improvement and must be done before most of the rest of the planned Pier 42 work is performed. Water main work was completed and sewer

reinforcement work has begun. While trenching the contractor identified multiple unforeseen Oil-O-Static lines on the eastern end of the site below where one of the reinforced manholes is supposed to go. These lines are high transmission devices that contain oil to keep the lines cool. EDC is working with other agencies to relocate this manhole. EDC is targeting completion of sewer work for the summer 2022. Seawall Rehabilitation work is substantially complete with some punch list work needed. The Pier deck work permit was received in January enabling the subcontractor to begin to mobilize. Removals of the deck is scheduled for February began a little late with pier deck work on track to be completed in the Summer of 2022. The Upland Park contractor was provided the Notice to Proceed and is putting together the work permit package. Following approval of the work permit, work should begin this Spring in coordination with pier deck and sewer scopes. The upland park is still targeted to be complete by the summer of 2023. No reimbursement requests were paid from this activity during the past quarter however three reimbursement requests totaling over \$1.7 million were received and will be reviewed and processed for payment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	7/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$9,000,000.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0245 / Chinatown Projects



Grantee Activity Number: CTLDC-0245

Activity Title: Chinatown Projects

Activity Type:

Public services

Project Number:

0245

Projected Start Date:

01/01/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Chinatown Projects

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

12/31/2021

Responsible Organization:

Chinatown LDC and City of NY

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$6,290,752.90

Total Budget

(\$709,247.10) \$6,290,752.90

Total Obligated

(\$709,247.10) \$6,290,752.90

Total Funds Drawdown

\$0.00 \$6,290,752.90

Program Funds Drawdown

\$0.00 \$6,290,752.90

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$5,887,693.23

Chinatown LDC and City of NY

\$0.00 \$5,887,693.23

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

CHINATOWN PROJECTS--LMDC allocated up to \$7,000,000 to fund the Chinatown Partnership Local Development Corporation (LDC), The City of New York, and others who would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning. The creation of the Chinatown Partnership LDC a community-based, not-for-profit organization that has brought together major civic organizations, cultural institutions, and businesses in the community marks a significant milestone for the neighborhood. The Chinatown Partnership LDC was formed in 2004 as a result of the Rebuild Chinatown Initiative (RCI) a comprehensive community assessment and planning initiative that was conducted by Asian Americans for Equality (AAFE) to address the needs of Chinatown in the aftermath of September 11, 2001. Additionally, the City of New York expressed its support to LMDC for the creation of a comprehensive sanitation pilot program for Chinatown. A sanitation program would be funded initially through public investment, with the long-term goal of the community adopting and sustaining the initiative. LMDC proposes to allocate funds for the Chinatown Partnership LDC, in partnership with the September 11th Fund, as it has for the Explore Chinatown campaign over the past two years.-- CHINATOWN CLEAN STREETS PROGRAM--The Chinatown Partnership LDC, in conjunction with the New York City Department of Small Business Services (SBS), will implement and oversee a comprehensive, multi-year Clean Streets program. One of the issues consistently identified in post-September 11, 2001, studies and reports on Chinatown has been sanitation. Chinatown, because of its unique neighborhood characteristics including its dense population, many restaurants, and fresh food markets, requires a comprehensive Clean Streets program to address stated community concerns, including build-up of garbage, sidewalk cleanliness, and odor issues.-- The Clean Streets program will serve as a pilot, and will allow the community to see first-hand the benefits of this program. The community will have the option of taking over the program upon completion of public funding. The program will include manual and mechanical sweeping of the sidewalks, curbs and gutters, frequent removal of bagged litter from street corners, pressure cleaning of sidewalks, graffiti removal, and additional maintenance. The initiative will also provide for the necessary public outreach and community relations work to ensure that the community



understands the benefits of the pilot program and begins to take ownership of the services over time. The program will not replace any existing services provided by the City's Department of Sanitation, nor will it affect any type of decrease in garbage service in the geographic area that the program will cover. The SBS has developed expertise in overseeing and implementing such programs throughout the City with Business Improvement Districts and LDCs, and will work jointly with the Chinatown Partnership LDC.--The Clean Streets program would receive initial funding through public investment for a number of years, with the objective of the community taking over the program, and possibly becoming an official Business Improvement District (BID), or similar program, under which the community sustains the level of service over time. The LMDC funded portion of the clean streets program ended in June 2011. The ongoing sanitation program in Chinatown will now be funded privately through an official BID which was signed into legislation in September 2011. CHINATOWN SHORT-TERM PROJECTS AND LONG-TERM PLANNING--In addition to the Clean Streets program, the Chinatown Partnership LDC will spearhead many community enhancement projects and initiatives that emerged through the RCI recommendations, including short-term capital projects and long-term planning for additional projects to meet the community's needs over time. LMDC funding will also be allocated to Chinatown projects including, but not limited to, way finding, lighting improvements, time-of-day street closures, public outreach and marketing, and others, many of which will occur over a two year period beginning in 2006. PROJECT OBJECTIVES--To date, no single organization in Chinatown has comprehensively tackled these types of short-term improvements and long-term planning. As mentioned above, Chinatown Partnership LDC would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning. The Chinatown Partnership LDC is composed of a diverse Board of Directors, which represents a wide variety of civic, business, and cultural interests in the neighborhood. The organization received start-up funds from the September 11th Fund, and was recently awarded a Red Cross grant. The Chinatown Partnership LDC is anticipated to assume oversight of the two year Explore Chinatown initiative, launched by the LMDC and the September 11th Fund, beginning next year. --The RCI process, which initially proposed the development of the Chinatown Partnership LDC, was spearheaded by AAFE, with the involvement of a broad-based Steering Committee comprised of Chinatown area stakeholders. Moreover, the community at large was consulted throughout the RCI process through numerous workshops and visioning sessions. BENEFICIARIES--The proposed activities would benefit the thousands of Chinatown residents, as well as local restaurants, retailers, vendors, other businesses, and workers. This activity will also benefit the visitors to the Chinatown community.--SCHEDULE-- Activities related to the Chinatown Partnership LDC will begin in 2005 and continue through 2010.—FEDERAL AND OTHER RESOURCES--LMDC proposes to allocate up to \$7,000,000 for the four-year budget for the Chinatown Partnership LDC, of which \$5,400,000 will be allocated to the Department of Small Business Services to implement, in conjunction with the LDC, the four-year Clean Streets program; \$1,600,000 will be allocated for short-term community development projects, marketing, and public outreach efforts that were originally be undertaken by the LDC but later assigned to The City Dept. Of Transportation and other organizations. The remainder of the LDC budget, not including the Clean Streets Initiative, will be funded jointly by the September 11th Fund, LDC Board contributions, and other fundraising efforts. TOTAL ESTIMATED COST--The total project cost for the activities outlined in this Partial Action Plan is approximately \$12,000,000. The total cost for LMDC funding for this activity is up to \$7,000,000.

Location Description:

PROJECT AREA--The Chinatown Partnership LDC, in conjunction with the Department of Small Business Services, will implement and oversee a comprehensive, multi-year Clean Streets initiative for the area generally bounded by Grand Street to the north, Allen and Pike Streets to the east, Worth and Madison Streets to the south, and Broadway to the West.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	6655/2655
# of Non-business	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	20478/16427	27965/22433	144174/64173	33.60

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Total Other Funding Sources	\$0.00



Other Private Funds - various

\$4,000,000.00

Total Other Funding Sources

\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / 0600 / Lower Manhattan Housing



Grantee Activity Number: HSNB-0600

Activity Title: Affordable Housing

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0600

Projected Start Date:

12/31/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lower Manhattan Housing

Projected End Date:

12/31/2022

Completed Activity Actual End Date:**Responsible Organization:**

New York City Department of Housing and

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$13,979,996.93

Total Budget

\$1,179,996.93 \$13,979,996.93

Total Obligated

\$0.00 \$12,800,000.00

Total Funds Drawdown

\$5,950.00 \$11,625,423.72

Program Funds Drawdown

\$5,950.00 \$11,625,423.72

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$6,200.00

New York City Department of Housing and

\$0.00 \$6,200.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$12,800,000 working with the New York City Housing Preservation Department and the New York State Homes and Community Renewal to identify and administer projects that (1) provide affordable housing for low, moderate and middle income residents through the preservation of Mitchell Lama or other affordable housing complexes, acquisition of new land or properties for affordable housing or the creation of incentives for the private sector to develop affordable housing; (2) are located in Lower Manhattan; (3) spend up to \$1,000,000 per dwelling unit preserved or created; and (4) are consistent with the goals and principles outlined in HPDs. The New Housing Marketplace: Creating Housing for the Next Generation.

SCHEDULE: Projects funded by the Affordable Housing Program were originally expected to be identified by December 31, 2012. The program was redefined to meet current market conditions.

PROGRAM OBJECTIVE: The creation of affordable housing is as a key component of a strong and vibrant Lower Manhattan community. As stated in LMDCs Principles and Revised Preliminary Blueprint for the future of Lower Manhattan expanding the residential population would create a strong sense of community throughout Lower Manhattan, and this housing must be for a wide variety of income levels. The Affordable Housing Program would help achieve that outcome.

BENEFICIARIES: The Affordable Housing Program will benefit moderate and low income residents of Lower Manhattan.

TOTAL ESTIMATED COST: This Final Action Plan has allocated \$12,800,000 of federal funds for affordable housing. This amount may be increased if other funds become available for reallocation. Other government and/or private resources may supplement these funds.

Location Description:

The project area for the Affordable Housing Program is defined as Manhattan, south of Houston Street.

Activity Progress Narrative:

During the first quarter of 2022 contractors for the New York City Department of Housing Preservation and Development (NYCHPD) completed their work on the five New York City Housing Authority affordable housing properties in need of paint and floor restoration authorized by LMDC. Construction work on the seven properties in the original subrecipient agreement was completed in 2020. Both NYCHPD and NYCHA are dealing with staff turnover resulting in delays in requests for reimbursements. One reimbursement request in the amount of \$10,558 appears to be ready for processing within the next month. LMDC staff continues to work with New York City and State housing agencies in an effort to identify and work on affordable housing properties in need of weatherization rehabilitation work. Approximately \$6,000 was spent from this activity during the quarter for legal costs associated with the new agreement with the State Housing Agency.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	120/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	120/60	120/60	240/120	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0901 / Planning & Administration



Grantee Activity Number: Admin-7700

Activity Title: Admin-7700

Activity Type:

Administration

Project Number:

0901

Projected Start Date:

01/31/2002

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning & Administration

Projected End Date:

12/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$71,973,428.35
Total Budget	\$0.00	\$71,973,428.35
Total Obligated	\$0.00	\$71,973,428.35
Total Funds Drawdown	\$0.00	\$71,391,156.14
Program Funds Drawdown	\$0.00	\$71,380,009.70
Program Income Drawdown	\$0.00	\$11,146.44
Program Income Received	\$0.00	\$11,146.44
Total Funds Expended	\$0.00	\$70,442,550.64
Lower Manhattan Development Corporation	\$0.00	\$70,442,550.64
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

LMDC GENERAL ADMINISTRATION --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street.---LMDCs administration activities include extensive public information and coordination activities relating to its LMDC planning work. As part of its coordination activities, LMDC serves as a facilitator of outreach and discussions between affected communities as well as the public at large and government agencies and officials. LMDCs public information work includes: large scale public meetings and hearings; periodic printed newsletters and reports; an up-to-date, comprehensive, and interactive web site (www.RenewNYC.com); extensive electronic communications; and other public outreach and participation efforts. In addition, LMDC maintains its network of community contacts through its advisory councils.---LMDC's administration activities also include all functions necessary to administer the Community Development Block Grants including financial operations, legal services, monitoring, auditing, investigations, and general administrative and office functions.---HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants.

Location Description:

General administrative activities are centralized in LMDC's office at: 22 Cortlandt Street, New York, NY, 10007, and cover activities within Lower Manhattan.

Activity Progress Narrative:

LMDC management continues to try to maintain sufficient staff to carry out its planning and community development activities, including grant management, project oversight, environmental and regulatory



compliance monitoring, project coordination, and payment processing. LMDC staff is working both in the office a few days per week and remotely on other days due to the Pandemic. LMDC staff monitored the activities of approximately 30 subrecipients and consultants. We amended two subrecipient agreements and closed three other agreements, while moving several projects closer to completion. We also amended four administrative contracts. LMDC staff distributed over \$12,600,000 in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan. No funds were charged to this activity for over a year while approximately \$266,000 in administrative costs was charged to the administrative activity in our other Grant during the first quarter of 2022. Total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs remain less than 5% of our total grants.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 1101 / Community & Cultural Enhancements



Grantee Activity Number: CCE-1101

Activity Title: Community and Cultural Enhancements

Activity Type:

Public services

Project Number:

1101

Projected Start Date:

12/30/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$38,539,881.35
Total Budget	\$0.00	\$38,539,881.35
Total Obligated	\$0.00	\$38,539,881.35
Total Funds Drawdown	\$613,406.65	\$36,978,189.75
Program Funds Drawdown	\$613,406.65	\$36,978,189.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,132,684.07
Lower Manhattan Development Corporation	\$0.00	\$33,132,684.07
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The initial Final Action Plan allocated \$60,950,849 for the Lower Manhattan Community Enhancements Fund (CoEF) and the Lower Manhattan Community and Cultural Enhancement Programs (CCEP), as well as additional funding for the Drawing Center. Funding for all CoEF projects and the Drawing Center is included in this activity. However, as certain specific CCEP projects are identified, funds have and will be specifically allocated to each of those projects as its own activity thus reducing this allocation accordingly. --Community Enhancements Funds were allocated by LMDC to not-for-profit organizations and government agencies whose projects support community facilities or programs that (a) provide education, employment, and health care services, and/or (b) recreational or community gathering needs. Also eligible are capital projects to acquire, enhance access to, improve, or rehabilitate existing community facilities. Funding for the CoEF grants was authorized in November 2007 a year after grant applications were due. LMDC convened an advisory panel to help review applications and select appropriate programs. On November 8, 2007 thirty-five grants were approved, totaling \$37,387,000. Shortly thereafter an additional five grants were authorized --The Community and Cultural Enhancement Program addresses a range of community and cultural needs by providing grants, through a competitive selection process, to not-for-profit and government organizations for projects and programs that demonstrate the ability to spur long-term Lower Manhattan revitalization, benefiting area residents, workers, businesses, and visitors. The CCEP program prioritized projects that received planning grants in the first round of cultural funding and new proposals that had the potential to contribute to the development of clusters or corridors of cultural activity in revitalization zones, including the World Trade Center area, Fulton and Greenwich Streets and the waterfronts. CCEP funds were allocated by LMDC to not-for-profit and government organizations that support cultural or community programs or projects that benefit the residents, workers, and communities of Lower Manhattan. LMDC requested proposals which were due by November 5, 2010. On September 7th, 2011 thirty-eight grants were approved totaling \$20 million, \$17 million of which came from this allocation with \$3 million coming from an education allocation. PROGRAM OBJECTIVES-- Providing amenities and services necessary to support the residential and business



community had emerged as important Lower Manhattan redevelopment objectives. These amenities were expected to serve as a catalyst for increased residential, commercial, retail, and other neighborhood activities. In realizing this objective, the Community Enhancement Funds (CoEF) and Community and Cultural Enhancement program (CCEP) were intended for projects in Lower Manhattan that would meet the needs resulting from the events of September 11, 2001, address or prevent blight, and benefit low-and-moderate-income communities. Funded projects would have the capacity to spur the revitalization of Lower Manhattan and successfully benefit area businesses, residents, and/or visitors. BENEFICIARIES--The Lower Manhattan CoEF and CCEP funds will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations. Funding has and will continue to benefit low-and moderate-income people, address or prevent blight, and meet needs resulting from September 11, 2001.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

During the first quarter of 2022, just over \$613,000 was charged to this Community Enhancement Fund activity for costs associated with the completion of the Corlears Hook project and the ongoing Grand Street Settlement Phase 2 renovation project. Approximately \$1.5 million remains available in this activity to cover the ongoing Grand Street Settlement renovation project. The Corlears Hook project the last of the projects that LMDC worked on with the New York City Department of Parks is now completed. Grand Street Settlement Phase 2 renovations are well underway with the project paid for with funds from this activity expected to be completed later this year at which time this activity will be closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	30/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/65592	0/91934	0/176797	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: CCE-1101-ABC

Activity Title: ABC No Rio Inc.

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

1101

Projected Start Date:

12/31/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/30/2021

Completed Activity Actual End Date:**Responsible Organization:**

ABC No Rio, Inc.

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$0.00	\$275,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
ABC No Rio, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, ABC No Rio will engage the services of contractors to construct a new 7,600 sq. ft. 4-story building, located at 156 Rivington Street. Construction includes; doubling capacity for public events programming through the extension of the first floor and cellar spaces; creating spaces specifically designed for workshops and programming; providing more efficient insulation and soundproofing; installing an elevator and making the building wheelchair accessible; installing new energy- and water-efficient building-wide systems; and increasing capacity for alternative energy use.

Location Description:

156 Rivington St, New York, NY 10002

Activity Progress Narrative:

This project has been delayed for well over a year because ABC No Rio's legal, construction, and engineer teams have been unable to execute license access agreements and protection plans with adjacent property owners preventing the project from moving forward. The agreements-protection plans are required by the City of New York Department of Buildings before approval for construction work can be granted. LMDC management has requested the assistance of the New York City Economic Development Corporation to resolve this matter. The planned project has already been redesigned once to alleviate some issues the adjacent property owners had. If these issues can be resolved, construction can begin later this year and the foundation work which LMDC is funding could be completed in just a few months. The proposed ABC No Rio new home will provide improved facilities and resources for cultural, community and educational uses, and ABC No Rio anticipates increased demand for such use. The new facility will allow ABC No Rio to help meet the need for cultural services in New



York City, benefiting the artists, performers, writers and musicians with a place to create and present their work, and for the audiences to enjoy.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Non-business	0		1/1	
# of public facilities	0		1/1	

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	2000/2000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 1301 / Economic Development



Grantee Activity Number: ECON-1301

Activity Title: ECON-1301

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

1301

Projected Start Date:

12/31/2006

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

12/30/2021

Completed Activity Actual End Date:**Responsible Organization:**

New York City Economic Development Corporation.

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$6,928,417.90

Total Budget

\$0.00 \$6,928,417.90

Total Obligated

\$0.00 \$6,928,417.90

Total Funds Drawdown

\$1,060,045.55 \$6,928,417.90

Program Funds Drawdown

\$1,060,045.55 \$6,928,417.90

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$5,280,720.27

New York City Economic Development Corporation.

\$0.00 \$5,280,720.27

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

LOWER MANHATTAN ECONOMIC DEVELOPMENT PROGRAM -- For Lower Manhattan to continue to recover from the attacks of September 11, new opportunities to increase economic activity must be developed. Creating new residential neighborhoods, attracting new commercial and retail tenants to Lower Manhattan, and spurring construction that will generate new jobs are important goals that are consistent with LMDC's Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan. LMDC had allocated \$30 million for economic development initiatives in Lower Manhattan. Subsequent amendments reduced this amount to \$6,928,418. The New York City Economic Development Corporation (EDC) planned to use these funds to implement projects that (1) increase economic activity in Lower Manhattan by spurring and promoting additional commercial and residential development; (2) attracting or retaining businesses and residents to locate in Lower Manhattan; and/or (3) providing short-term and/or long-term jobs in Lower Manhattan. Prior to allocating funding to any project, EDC would engage public participation in the review of the project's ability to promote one or more of the above three goals and solicit and consider public input.

ECONOMIC DEVELOPMENT PROGRAM OBJECTIVES This program will spur activity that will help prevent blight that could result absent intervention to address the existing conditions resulting from the events of September 11. This program will also benefit low-and-moderate-income people.

BENEFICIARIES-- The economic development projects will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. More specific beneficiaries will be identified as projects are selected.

SCHEDULE The economic development projects were expected to be identified by December 31, 2007 and to be completed by December 31, 2015. As noted below the activity completion date was extended to December 2017.

CURRENT PROJECTS UNDER THE PROGRAM -- The Small Firm Assistance Program is one of the projects funded under the Economic Development Program. The Small Firm Assistance Program provided grants to eligible small firms in Lower Manhattan adversely affected by street closures related to publicly-funded construction.



The Program was amended to expand eligibility under the Program, increase the Programs funding and extend its expiration date through December 31, 2017.

FEDERAL AND OTHER RESOURCES-- LMDC proposes to allocate up to \$6,928,418 for a Lower Manhattan Economic Development Program.

TOTAL ESTIMATED COST--The total estimated cost for this activity as outlined in this Partial Action Plan is up to \$6,928'418.00

Location Description:

PROJECT AREA— The project area for the economic development program is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

The majority of this activity's funds were used on the Small Firms Assistance Program which was established as a way to help the small businesses that suffered due to the ongoing public construction throughout lower Manhattan. This program, administered by LMDC with the City of New York Department of Small Business Services, provided over \$5.2 million in grants to 367 eligible small businesses before it concluded. The remaining activity funds were used to support the South Street Seaport Museum Thompson Warehouse renovation including \$1,060,046 spent from this activity during the past quarter.

Dozens of temporary architectural design, engineering and construction jobs were created using these funds over the past two years. Other funds are available for the South Street Seaport Museum Thompson Warehouse renovation project in LMDC's other grant. This activity budget has been exhausted and this activity is closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1009/364

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 1302 / Transportation Improvements



Grantee Activity Number: TRANS-1302

Activity Title: TRANS-1302

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

1302

Projected Start Date:

12/30/2006

Benefit Type:

Area (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Transportation Improvements

Projected End Date:

12/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

New York City Department of Small Business

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$15,692,388.89

Total Budget

(\$142,611.11) \$15,692,388.89

Total Obligated

(\$142,611.11) \$15,692,388.89

Total Funds Drawdown

\$0.00 \$7,239,642.64

Program Funds Drawdown

\$0.00 \$7,239,642.64

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$5,899,858.77

New York City Department of Small Business Services

\$0.00 \$5,899,858.77

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

LOWER MANHATTAN TRANSPORTATION IMPROVEMENT PROGRAM-- Access to transportation has been identified as a competitive advantage for Lower Manhattan. Access to subways, the PATH station, ferries, bridges and tunnels make Lower Manhattan an attractive place to live and work. As Lower Manhattan continues to grow, ensuring sufficient transportation will be a key to its continue success. LMDC initially allocated up to \$31,000,000 then through amendments reduced the allocation to \$15,835,000 to address a range of transportation initiatives intended to benefit commuters, businesses, residents and pedestrians in Lower Manhattan. The City of New York and The National 9/11 Memorial Museum planned to use these funds to implement projects within Lower Manhattan that accomplished one or more of the following: improve mobility; improve connectivity between Lower Manhattan, the rest of New York City, and the surrounding region; promote the livability of Lower Manhattan and/or encourage business development; improve conditions for pedestrians and bicyclists; promote use of public transportation; provide access to the streets for those vehicles that need it; reduce congestion on the streets; support traffic management and emergency response; and ease the impact of construction on residents, businesses and tourists. Prior to allocating funding to any project, the National 9/11 Memorial Museum and the NYC Economic Development Corporation engaged public participation in the review of the project's ability to promote one or more of the above goals and solicit and consider public input. -PROGRAM OBJECTIVES This program will help prevent of blight that could result absent intervention to address the existing conditions resulting from the events of September 11th. -BENEFICIARIES-- The transportation improvement projects to be funded will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. --ALLOCATIONS IN PARTIAL ACTION PLANS A total of \$31 million has been allocated in the Final Action Plan.

The initial Final Action Plan allocated \$31,000,000 to Transportation Improvements. The Final Action Plan was amended in June 2012 to reduce the allocation for Transportation Improvements by \$14 Million to a total of \$17 Million. A February 2013 amendment further reduced the allocation to \$15,835,000.

The February 2013 amendment also allowed the National September 11 Memorial & Museum at the World

Trade Center Foundation, Inc. to allocate and implement Transportation Improvements.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

This project seeks to enhance the identity of the Water Street commercial corridor by creating a pedestrian-oriented environment through landscaping, improving pedestrian safety, maintaining appropriate traffic flow, prioritizing commercial curb access, incorporating traffic calming measures, and including sustainable elements to improve resiliency. The scope of work includes intersection improvements and traditional streetscape elements throughout the Corridor such as curb extensions, bump-outs, benches, street trees, and planters. During the past quarter no funds were paid from this activity but a reimbursement request in the amount of \$410,000 was submitted and is under review. The resident engineer continues coordinating efforts among all involved agencies and contractors while balancing the concerns of residents and businesses as construction moves forward continue. Utility work and water main alignment work from Whitehall Street to Moore Street continued. This project was originally scheduled for completion by late 2021 but was delayed due to procurement issues that have since been resolved and the ongoing Pandemic. The New York City Economic Development Corporation (NYCEDC) has indicated that the project is slated to be completed in the summer of 2023. LMDC and NYCEDC are attempting to find ways to expedite the project but this has become an enormous challenge in the current environment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3800/3800

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

